



Soil Water & Leachate Management Plan

For Woodlawn Mechanical Biological Treatment Facility

Document Code: PLA-NSW-XXX-XXX-1

Date: 19.01.2017

Veolia Australia and New Zealand
NSW Resource Recovery – Woodlawn MBT Facility
619 Collector Road
Tarago NSW 2580
www.veolia.com.au

Tel: (02) 8588 1360

PLAN**Soil, Water & Leachate Management****QUALITY INFORMATION****Document Revision Register**

Rev	Revision Details	Prepared by	Review By	Authorised By	Date
0	Initial draft for internal review	A Brar	R Bachu	C Hodgkiss	16 Oct 16
1	Final	A Brar Environmental Planner	R Bachu NSW Environment Officer	C Hodgkiss General Manager – Strategic Planning, Development and Projects NSW	28 Oct 16
1	Final	A Brar Environmental Planner	R Bachu NSW Environment Officer	C Hodgkiss General Manager – Strategic Planning, Development and Projects NSW	19 Jan 17

Contents

Quality Information	2
DEFINITIONS/ABBREVIATIONS	4
Section 1 INTRODUCTION.....	5
1.1 Overview	5
1.2 Scope and Objectives.....	6
1.3 Legal and Other Requirements.....	6
1.4 Stakeholder Consultation.....	10
Section 2 GOALS OF SWLMP	12
2.1 Roles and Responsibilities.....	12
Section 3 EXISTING ENVIRONMENT AND OPERATIONAL IMPACTS	13
3.1 Existing Environment.....	13
3.2 Predicted Soil, Water and Leachate Impacts	14
Section 4 SOIL, WATER AND LEACHATE MANAGEMENT MEASURES	15
4.1 Soil Management.....	15
4.2 Water Management	15
4.3 Leachate Management	20
Section 5 SOIL, WATER AND LEACHATE MONITORING AND REPORTING	23
5.1 Monitoring Program	23
5.2 Performance Reporting and Review	26
5.3 Exceedances and Corrective Actions	26
5.4 Publishing of Monitoring Data	26
Section 6 SURFACE WATER, GROUNDWATER AND LEACHATE RESPONSE PLAN	27
References	31
Appendices.....	33
Appendix D1.1 Detailed Water Balance	34
Appendix D1.2 Stormwater Plan	35
Appendix D1.3 Verification of Compliance – Leachate Management	36
Appendix D1.4 Effluent Disposal Package Sewage Irrigation System	37
Appendix D1.5 Woodlawn Bioreactor Monitoring Locations	38

DEFINITIONS/ABBREVIATIONS

ARI	Average Recurrence Interval
BRS	Biological Refining System
Bioreactor	Woodlawn Bioreactor
CEMP	Construction Environment Management Plan
DA	Development Application
DPE	Department of Planning and Environment
EA	Environment Assessment
EMP	Environment Management Plan
EP&A	Environmental Planning and Assessment (Act and Regulations)
EPA	NSW Environment Protection Authority
EPL	Environment Protection Licence
ERP	Emergency Response Plan
ha	Hectares
kL	Kilolitre
MBT	Mechanical Biological Treatment
ML	Mega litre
mAHD	metres Australian Height Datum
NIMS	National Integrated Management System
POEO	Protection of the Environment Operations (Act and Regulations)
RIVO	Incident and Compliance Management System
SMA	Sydney Metropolitan Area
TADPAI	Tarago and District Progress Association Incorporated
TPA	Tonnes per annum
Veolia	Veolia Australia and New Zealand
WHS	Work Health and Safety (Act and Regulation)

Section 1 INTRODUCTION

1.1 Overview

Veolia Australia and New Zealand (Veolia) will operate the Mechanical Biological Treatment (MBT) Facility, which is located at 619 Collector Road, Tarago.

The MBT Facility has been approved to receive up to 240,000 tonnes per annum (TPA) of mixed waste and 40,000 TPA of garden waste from within the Sydney Metropolitan Region (SMA). The waste will be containerised and loaded onto rail wagons for transportation from Sydney to the Woodlawn Eco Project Site (also owned and operated by Veolia) in the Southern Tablelands (approximately 250 kilometres southwest of Sydney) for processing mixed waste organic outputs and production of compost.

The MBT Facility includes the following infrastructure:

- An access road for waste trucks (entering and exiting the facility from Collector Road);
- Car parking, weighbridge and amenities;
- Reception building and associated infrastructure;
- Biological Refining System (BRS) drums;
- Refining building;
- Organic buffer storage area;
- Fermentation building; and
- Compost storage area.

The NSW Department of Planning and Environment (DPE) assessed this State Significant development and granted Project Approval (MP 06-0239) for the 'State Significant' development on 6 November 2007, in accordance with section 75J of the *Environmental Planning and Assessment Act 1979* (EP&A Act).

To incorporate current best available MBT technology and improve environmental controls in line with NSW Environmental Protection Authority (EPA) requirements, Veolia sought a modification to the development consent in December 2013. A Notice of Modification (MP 06-0239 MOD 1), issued under section 75W of the EP&A Act, on 17 June 2014, reflects the revised site layout and infrastructure, waste processing technologies and operating hours of the MBT Facility.

An Environment Protection Licence (EPL) 20476 has been issued by the EPA, under the *Protection of the Environment Operations Act 1997* (POEO Act).

This Soil, Water and Leachate Management Plan (SWLMP) has been prepared in accordance with regulatory requirements pertaining to the Woodlawn MBT Facility. This plan details potential soil, water and leachate impacts from MBT operations, as well as relevant control strategies and monitoring procedures to be undertaken to minimise the likelihood of these impacts occurring.

PLAN

Soil, Water & Leachate Management

1.2 Scope and Objectives

The objective of this SWLMP is to ensure that there is minimal impact on soils and receiving waters from operations, as well as adequate management of leachate at the Woodlawn MBT Facility with regard to the following:

- Facilitating compliance with the relevant state legislations, regulations and/or approvals;
- Detailing how soil, water and leachate will be managed at the Woodlawn MBT facility;
- Providing a water balance for the Woodlawn MBT site;
- Providing mitigation measures to minimise the potential for erosion and sediment transport processes;
- Describing the control measures for stormwater management;
- Providing mitigation measures to minimise the potential for contamination of receiving waters;
- Detailing suitable monitoring programs used to detect changes in receiving waters; and
- Defining the response action plans for any water quality incidents.

1.3 Legal and Other Requirements

The following regulatory framework applies to this SWLMP:

- MP 06_0239 under Section 75J of the EP&A Act (issued by DPE);
- MP 06_239 MOD 1 under Section 75W of the EP&A Act (issued by DPE), and;
- EPL 20746 issued under the POEO Act, in particular Section 120.

1.3.1 Development Consent

The Consent Conditions provide the relevant requirements for this SWLMP and are provided in Table 1.1.

Table 1.1 – Consent Conditions

Relevant Condition	Requirement	SWLMP Reference
Schedule 3		
Leachate Management System		
7	<p>The Proponent shall:</p> <ul style="list-style-type: none"> (a) ensure the floor of the waste processing building is comprised of a concrete pad that is at least 10cm thick; (b) install a leachate barrier system on any surface to be used for the direct impoundment of leachate such as the composting and other outdoor areas; (c) ensure that this leachate barrier system: <ul style="list-style-type: none"> • has a re-compacted clay or modified soil layer that is at least 60 centimetres thick and has an in-situ coefficient of permeability of less than 1×10^{-7} m/s, or some other suitable liner approved by EPA; and 	Section 4.3

PLAN
Soil, Water & Leachate Management

Relevant Condition	Requirement	SWLMP Reference
	<ul style="list-style-type: none"> drains to the leachate dams at a minimum gradient of 0.5 % <p>(d) collect all the leachate in the leachate dams to prevent it from escaping from the site to surface water ,groundwater or subsoil;</p> <p>(e) treat all water from waste storage or handling areas, including the organic waste storage area, or that has been contaminated by leachate , as leachate;</p> <p>(f) ensure that the leachate dams:</p> <ul style="list-style-type: none"> are capable of accepting a 1 in 10 years, 24 hours duration storm event without overflowing; have a re-compacted clay or modified soil layer that is at least 90 centimetres thick and an in situ coefficient of permeability of less than $1 \times 10^{-9} \text{m/s}$, or some other suitable liner approved by EPA have sides with a slope of less than 1 vertical to 3 horizontal; and have a 0.5 meter freeboard at all times. 	
Soil, Water and Leachate Management Plan		
16	<p>The Proponent shall prepare and implement a Soil, Water and Leachate Management Plan for the project to the satisfaction of the Secretary. This plan must:</p> <p>(a) be submitted to the Secretary for approval prior to carrying out any development on site;</p> <p>(b) be prepared by a suitably qualified and experienced expert;</p> <p>(c) be prepared in consultation with EPA and SCA; and</p> <p>(d) include:</p> <ul style="list-style-type: none"> a site water balance; an erosion and sediment control plan; a stormwater management scheme ; a surface water, groundwater and leachate monitoring program; and a surface water, groundwater and leachate response plan. 	Noted, in this SWLMP
17	<p>The site water balance must:</p> <p>(a) identify the source of all water collected or stored on the site, including rainfall, stormwater and groundwater;</p> <p>(b) include details of all water use on site and any discharges;</p> <p>(c) describe the measures that would be implemented to minimise water use on site</p>	Section 4.2.1

PLAN
Soil, Water & Leachate Management

Relevant Condition	Requirement	SWLMP Reference
18	<p>The erosion and sediment control plan must:</p> <ul style="list-style-type: none"> (a) be consistent with the requirements in the latest version of Managing Urban stormwater Soils and Construction (Landcom); (b) identify the activities on the site that could cause soil erosion and generate sediment; and <ul style="list-style-type: none"> • describe what measures would be implemented to: minimise soil erosion and the transport of sediment to downstream waters, including the location, function and capacity of any erosion and sediment control structures; and • maintain these structures over time. 	Covered in Construction CEMP
19	<p>The stormwater management scheme must:</p> <ul style="list-style-type: none"> (a) be consistent with the guidance in the latest version of Managing Urban Stormwater Council Hand book (DEC) (b) be capable of capturing and storing all rainfall and stormwater runoff from areas where waste(including organic outputs)is handled up to and including a 1:100 year, 24 hour duration storm event; and (c) include the detailed plans for the proposed surface water management system 	Section 4.2.2
20	<p>The surface water, ground water and leachate monitoring program must:</p> <ul style="list-style-type: none"> (a) be generally consistent with the guidance in EPA's Environmental Guidelines for Composting & Related Organics Processing Facilities (b) include: <ul style="list-style-type: none"> • baseline data; • details of the proposed monitoring network; and • the parameters for testing and respective trigger levels for actions under the surface water, groundwater and leachate response plan 	Section 5.1
21	<p>The surface water, groundwater and leachate response plan must:</p> <ul style="list-style-type: none"> (a) include a protocol for the investigation, notification and mitigation of any exceedances of the respective trigger levels; and (b) describe the array of measures that could be implemented to respond to any surface or groundwater contamination that may be caused by the development. 	Section 6
1(d)	<p>Schedule 4 Environmental Management, Reporting & Auditing Environmental Management Plan</p> <p>A quality assurance program for the design and installation of the leachate management system has been developed in accordance with Australian Standard AS 3905.2</p>	Appendix D1.3

PLAN

Soil, Water & Leachate Management

1.3.2 Statement of Commitments

The commitments made by Veolia, and incorporated into the Consent, relevant to soil, water and leachate are detailed in Table 1.2 below.

Table 1.2 –Statement of Commitments

Mitigation Measure	SWLMP Reference
Soil and Water Management	
Prior to the commencement of construction, sediment and erosion controls as set out in Section 6.2.1.3 of the original EA (Unwelt, 2006) will be implemented.	Noted
Clean water diversion drains will be constructed to achieve the revised drainage requirements for the Development, as shown in Figure 2.1.2 of the modification EA (Veolia, 2013)	Noted
A stormwater dam will be constructed to accept runoff from the 1 in 100 Year 24 hour duration Average Recurrence Interval event, as shown in Figure 2.1.2 of the modification EA(Veolia, 2013)	Section 4.2.2
A single leachate aeration pond will be sized to store run off from a storm of magnitude 1 in 10 year Average Recurrence Interval (ARI) 24-hour duration rainfall event, located as shown in Figure 2.1.2 of the modification EA (Veolia, 2013).	Section 4.3

1.3.3 Environment Protection Licence

EPL 20476 stipulates the environmental obligations for Veolia under the POEO Act. The EPL conditions relevant to the SWLMP are provided in Table 1.3.

Table 1.3 – EPL Condition

Relevant Condition	Requirement	SWLMP Reference
3. Limit Conditions		
L1 – Pollution of waters		
L1.1	Except as may be expressly provided in any other condition of this licence, the licensee must comply with section 120 of the Protection of the Environment Operations Act 1997	Noted
L2 – Concentration limits		
L2.1	For each monitoring/discharge point or utilisation area specified in the table\ below (by a point number), the concentration of a pollutant discharged at that point, or applied to that area, must not exceed the concentration limits specified for that pollutant in the table.	Section 5.1.2
L2.2	Where a pH quality limit is specified in the table, the specified percentage of samples must be within the specified ranges.	Noted
L2.3	To avoid any doubt, this condition does not authorise the pollution of waters by any pollutant other than those specified in the table\ s.	Noted

PLAN

Soil, Water & Leachate Management

Relevant Condition	Requirement						SWLMP Reference
L2.4	Water and/or Land Concentration Limits						Noted
	POINT 8						
	Pollutant	Units of Measure	50 Percentile concentration Limit	90 Percentile concentration Limit	3DGM concentration limit	100 percentile concentration limit	
	pH	pH				6.5-8.5	
	Total Suspended Solids	milligrams per litre				50	
4. Operating Conditions							
O5 – Other operating conditions							
O5.1	The stormwater retention pond must be capable of containing all stormwater runoff generated at the premises during a 24-hour duration 1-in-100-year Average Recurrence Interval (ARI) rainfall event						Section 4.2.2
O5.2	The leachate aeration pond must be capable of accepting the leachate generated at the premises by any 1-in-10-year, 24-hour-period rainfall event without overflowing.						Section 4.3
O5.3	A freeboard of at least 0.5 metres must be maintained in the leachate aeration pond at all times						Section 4.3

1.4 Stakeholder Consultation

Veolia is committed to meaningful stakeholder engagement and has worked in collaboration with relevant government agencies and the local community, in the township of Tarago, since the commencement of operations of the Eco Project Site to resolve issues that impact local environmental amenity as a result of operations on site.

1.4.1 Government Agencies

The following government agencies have been consulted with in association with the operations of the Woodlawn MBT Facility pertaining to soil, water and leachate management:

- DPE;
- NSW EPA;
- Water NSW

1.4.2 Community Consultation

Veolia has formed a Community Liaison Committee (CLC), which acts as an interface between the residents of Tarago and Veolia to proactively resolve issues that potentially impact local amenity from operations at the Eco Project Site. Information about the Woodlawn MBT Facility will be accordingly management.

The key objectives of the communication and consultation program shall include:

PLAN

Soil, Water & Leachate Management

- Educating stakeholders regarding key aspects of the Woodlawn MBT Facility; and
- Informing community groups and neighbours to help Veolia understand concerns.

Community consultation activities include, but are not limited to:

- A dedicated Veolia webpage, offering general information on the Woodlawn MBT Facility;
- A community telephone line to provide a central point of contact for community enquiries;
- Providing regular updates in the local newspaper (Tarago Times) - a non-profit community service, published monthly by the Tarago Sporting Association Inc. It is distributed throughout Tarago, Lake Bathurst, Mayfield, Boro, Taylors Creek and the surrounding district.
- Active participation in the Tarago and District Progress Association Incorporated (TADPAI), which is a community group aimed at promoting the district and assisting the community in the development and maintenance of a rural lifestyle.

Section 2 GOALS OF SWLMP

The goals of the SWLMP are to:

- Detail how soil, water and leachate is managed at the Woodlawn MBT Facility;
- Provide a water balance for inputs, usage and outputs of water at the Woodlawn MBT Facility;
- Detail measures to minimise the potential for erosion and mobilisation of sediment at the Woodlawn MBT Facility;
- Detail measures to control stormwater and separate stormwater and leachate management systems at the Woodlawn MBT Facility;
- Detail measures to protect receiving waters from activities associated with the Woodlawn MBT Facility;
- Detail the leachate barrier system installed at the Woodlawn MBT Facility to prevent soil and water contamination of the surrounding environment;
- Detail suitable monitoring schedules; and
- Identify triggers for response to incidents.

2.1 Roles and Responsibilities

Table 2.1 outlines the responsibilities of Veolia personnel with respect to soil, water and leachate management.

Table 2.1 – SWLMP Responsibilities

Action	Responsibility
Overall implementation of the SWLMP	Woodlawn MBT Manager and operational personnel
Implement management measures for soil and water including leachate	Woodlawn MBT Manager and operational personnel
Maintenance of soil and water, including leachate management controls	Woodlawn MBT Manager and operational personnel
Coordinate monitoring and compile reports	Woodlawn Environmental Officer or nominee
Maintain internal records of monitoring	Woodlawn Environmental Officer or nominee
Undertake inspection of soil and water, including leachate management controls	Woodlawn MBT Manager or Woodlawn Environmental Officer or nominee
Facilitate training programs for soil and water, including leachate	Woodlawn MBT Manager or Woodlawn Environmental Officer or nominee
Collate and maintain records of complaints, respond to complainants.	Woodlawn Environmental Officer or nominee
Identify non-conformances and notify Facility Manager/ Safety Health Environment Quality (SHEQ) Representative	Woodlawn Environmental Officer or nominee
Authorise and confirm the implementation of mitigation measures	Woodlawn MBT Manager or Woodlawn Environmental Officer or nominee

Section 3 EXISTING ENVIRONMENT AND OPERATIONAL IMPACTS

3.1 Existing Environment

3.1.1 Soil Landscape and Topography

The soil landscape mapping of the Eco Project Site area depicted in the Soil Landscapes of the Braidwood (Jenkins, 1996) indicates the MBT Facility footprint overlies the Duckfield Hut and Duckfield Hut variant soil landscapes, which are generally loam and clays. The Disturbed soil landscape, also occurring in the area, is due to past human activities such as clearing for pastoral land and mining that renders the land not suitable for cultivation and with moderate limitations for grazing (Umwelt, 2006). .

Grazing at the 30 hectare (ha) site was undertaken historically, prior to the Woodlawn Mine operations in the 1970s and, anecdotal evidence suggests, converted as a clay borrow pit towards the north eastern part of the site.

The MBT Facility is located at an elevation of approximately 795 m AHD on the south of the site and sloping to an elevation of 788 m AHD at the north of the site. Topography of the surrounding terrain is generally flat, with some minor sloping to the north of approximately 5%.

While the MBT Facility site has been considered to be disturbed with poor drainage and fertility, given the site history, there was negligible existing soil contamination determined to be present (Umwelt, 2006).

3.1.2 Hydrogeology and Hydrology

The MBT Facility site lies in regional settings of volcanic rocks, which form part of the Lachlan Fold Belt of south-eastern NSW. The hydrology of the site is dominated by volcanic rocks which are of low permeability, and which exhibit low hydraulic conductivity.

Groundwater has been encountered at 783.9 metres (m) reduced level (RL), which is likely to increase in the south and may vary locally across the MBT Facility site (Golder, 2013). The regional groundwater table is a subdued reflection of surface water topography with gradient away from the Great Dividing Range and towards Crisps Creek and Lake Bathurst.

Located along the Great Dividing Range, the MBT Facility site is within the Allianoyonyiga Creek catchment, which forms part of the Lake George catchment area. Allianoyonyiga Creek has a catchment area of approximately 1300 ha and flows in a westerly direction towards its confluence with Willeroo Creek before flowing into Lake George, approximately 9 km from the MBT Facility.

The MBT Facility is sited within a closed water management system, which ensures no discharge to the downstream environment.

PLAN

Soil, Water & Leachate Management

3.2 Predicted Soil, Water and Leachate Impacts

The environmental assessment undertaken for the MBT Facility sought to identify potential soil, water and leachate impacts and risks associated during its operational phase.

Table 3.1 lists these impacts and risks. This risk assessment determined the level of mitigation required for those impacts.

Table 3.1 – Soil and Water Risk Rating

Issue	Potential Impact	Source	Risk Ranking	Control required and reference, where applicable
Soil	Soil contamination	Negligible existing soil contamination; Contamination possible from leachate infiltration, without control measures.	Low	No, addressed in design of facility; Construction of concrete pads and the leachate barrier system in all areas where waste is to be handled restricts leachate migration pathways into underlying soil. Refer to Section 4.1
Soil Erosion	Run off the Sediment to receiving waters	Negligible because of the construction of the concrete pads in external areas	Low	. All areas around the MBT site will be top soiled using the saved topsoil from the original land clearing. Spray seeding of the local council recommended "con seed mix" will be used for batter stabilisation and regeneration with planting of some treed areas.
Water	Leachate generation	Uncontrolled rainfall and contact of water with waste in operational areas; Release of leachate from operational areas, causing pollution of receiving waters.	Low (net benefit)	No, addressed in design of facility; Diversion of clean rainwater/stormwater into tanks/ponds; Reduced leachate generation due to enclosed processing areas. Containment of leachate in leachate pond; Refer to Sections 4.2 and 4.3
Surface water	Contamination of surface waters	Contamination from transport of sediments and/or leachate migration possible without control measures.	Low - moderate	Yes, addressed in design of facility and ongoing operational control measures; Installation of bunds and water management measures; Capture of clean rainwater/stormwater into tanks/ponds; Diversion of contaminated surface water runoff into leachate pond; Containment of leachate in leachate pond; Management of compost stockpiles and site drainage; Refer to Section 4.2.2
Ground Water	Contamination of groundwater	Contamination possible from leachate infiltration, without control measures.	Low	No, addressed in design of facility; As no access to groundwater is anticipated for the

PLAN

Soil, Water & Leachate Management

Issue	Potential Impact	Source	Risk Ranking	Control required and reference, where applicable
				MBT, contamination pathways are not likely; Installation of bunding and water management measures Construction of concrete pads and the leachate barrier system in all areas, where waste is to be handled, restricts leachate migration pathways into groundwater. Refer to Sections 4.1 and 4.2

Section 4 SOIL, WATER AND LEACHATE MANAGEMENT MEASURES

4.1 Soil Management

Potential soil impacts are minimised at the Woodlawn MBT through the construction of:

- Concrete pads in the processing buildings and hardstand on external surfaces;
- A leachate barrier system;
- Surface water management infrastructure to prevent:
 - the run-on of clean surface water to the site ,
 - runoff of leachate from the site;
 - cross contamination; and
- An aeration pond to contain and treat leachate;

To manage sediment transport issues,

- Stockpiles on the Compost Storage area will be formed away from the areas of drainage flows.
- Batters around the site including diversions channels and cuts will be stabilized by the local council recommended, "con seed mix".
- Stockpiles will be maintained to avoid wind erosion through management of moisture levels;

Ongoing regular inspection and maintenance of the constructed hardstand areas will form part of the checks for the MBT Facility site. This will mitigate against both soil and groundwater contamination from potential leachate infiltration.

4.2 Water Management

The water management system has been designed to ensure that surface and ground water systems are not contaminated as result of the operations of the MBT Facility.

4.2.1 Site Water Balance

An assessment of the water demand during the operation phase of the MBT Facility has been undertaken to account for the enclosed composting process and the water infrastructure capacity requirements for leachate and stormwater. The predicted water demand for the MBT Facility indicates that enclosed MBT processing areas result in low leachate generation and storage requirements.

A water balance, based on the likely demand for potable water usage during the operational phase of the MBT Facility has been calculated however, non-potable water usage will also augment the water supply for the site.

Tanks have been installed to capture rainwater and storage of water extracted from the Willeroo Borefield, as described below, for use in the MBT processes. This negates potable water usage and the need to have significantly large storm water or leachate storage devices.

The operational water management infrastructure comprises;

- 1 x 30 kL rainwater tank;
- 2 x 475 kL process water tanks;
- 1 x 4.6 ML stormwater storage pond;
- 1 x 1.9 ML leachate aeration pond;
- 2 x 144 kL firewater tanks ;

The water balance shown in Figure 3.1 below describes the inputs and outputs of the flow of water at the MBT Facility and the water management infrastructure that:


- achieves sufficient storage capacity
- complies with regulatory requirements; and
- sustains onsite water usage while minimising the use of potable water.

A detailed water balance is provided in **Appendix D1.1** of this plan.

Figure 3.1-Water Balance for MBT facility

PLAN

Soil, Water & Leachate Management



PLAN**Soil, Water & Leachate Management**

4.2.1.1 Water In

The sources of water used to supply the MBT Facility during its operational stage are detailed below:

i. Rain

- Rain from the roof of the buffer building is captured in the rainwater tank for re-use on-site as required. This tank overflows to the stormwater pond, if full.
- Stormwater runoff from the site that has not been contaminated by waste will be directed to the stormwater pond
- Stormwater run-off from the compost storage area and around the tipping platform area, which may be potentially contaminated with organics, is directed towards the leachate aeration pond.

ii. Water Supply

Veolia has a licence to draw water from the Willeroo Borefield for operational purposes. Water supplied from this source is stored in two process water tanks and reticulated for:

- Potable water uses:
 - Sanitary and safety facilities for operational employees to utilise.
- Process water uses:
 - Washing down areas;
 - Addition of water in BRS drums;
 - Biofilter moisture maintenance for the odour control system; and
 - Spray irrigation for dust suppression in the Compost Storage Area;
- Firefighting uses

4.2.1.2 Water Usage

Based on the sanitary and safety requirements at the MBT Facility, an average total water demand and usage was calculated to be 2.1 m³/day.

Based on the process water demand described above, process water usage and losses are quantified in Table 4.2 below.

PLAN**Soil, Water & Leachate Management****Table 4.2- Daily averages for site water usage and process loss**

Process Inputs	Anticipated Demand	Usage/Process Loss	Output
Washdown	26.5	0	26.5
BRS process	38.5	38.5	0
Biofilters	11.3	7.6	3.7
Dust suppression	20.3	20.3	0
Total (m³/day)	96.6	66.4	30.2

4.2.1.3 Water Out

Water outputs generated from the MBT Facility and its processes during its operational stage will be as follows:

- Stormwater runoff from areas of the site that has not come into contact with waste (to stormwater pond);
- Stormwater run-off from areas of the site with potential contact with waste or compost stockpiles (to leachate aeration pond);
- Leachate from operational areas, including but not limited to, the processing buildings, fermentation building, tipping platform area, and any wash down waters (to leachate aeration pond);
- Evaporation (both via natural and mechanical processes, including from the above ponds and the biofilters)
- Sewage generated from the sanitary facilities;

4.2.1.4 Water Reuse

- Water in the leachate aeration pond will be used to supplement water supply from the process water tanks; and,
- Water from rainwater tanks will be re-used as required.

4.2.2 Stormwater Management Scheme

The MBT Facility shall be maintained as a zero discharge site during its operational stage. The Stormwater Plan (refer **Appendix D1.2**) for the MBT Facility describes the capture and storage of rainfall and storm water runoff on site utilising the surface water management system implemented on site. This system comprises infrastructure, consistent with the requirements of *Managing Urban Stormwater: Council Handbook*, has the following capacity.

- Rainwater Tank:
 - To minimise water use on site, a 30 kL rainwater tank has been installed as part of the measures to supplement potable and non potable water demands at the MBT Facility.
 - The tank was sized based on the available catchment area of the buffer building roof and its rainfall capture efficiency.
 - The tank height has been limited to 6m to remain below building roof heights.
 - In any large storm events, excess rainfall runoff from the tank shall be directed to the stormwater pond
- Stormwater Pond
 - To ensure no uncontrolled stormwater captured from the MBT Facility site is discharged, the 4.6 ML onsite stormwater retention pond meets the capacity for a 1 in 100-year ARI 24-hour storm event.
 - As described in the water balance, stormwater runoff from the site that comes into contact with waste will be directed to the stormwater pond.
 - Stormwater run-off from operational areas, potentially contaminated with organics will be directed towards the leachate aeration pond, as described in the previous section.

4.3 Leachate Management

The leachate management system for the Woodlawn MBT facility is managed separately to the stormwater system to ensure that separation between rainfall run-off and leachate is maintained. To reduce the generation of leachate, all processing areas are undercover. The leachate management system has been designed to ensure contaminated water and/or leachate drains to the leachate aeration dam, to prevent leachate escaping from the site to surface water, groundwater or subsoil. The system comprised as follows:

- Leachate Aeration Pond
 - Collects all leachate to prevent it from escaping from the site to surface water, groundwater or subsoil
 - The leachate aeration pond of capacity 1.9ML has been designed for a 1 in 10-year ARI 24-hour event;
 - The pond has a compacted clay or modified soil layer that is at least 90 centimetres thick and in situ coefficient of permeability of less than 1×10^{-9} m/s, or some other suitable liner approved by EPA, with side slopes of less than 1 vertical to 3 horizontal and a freeboard of at least 0.5m.
 - As described in the previous section and the water balance for the MBT Facility, all water that comes into contact with waste or compost is treated as leachate and diverted to this pond.
 - Level sensor is installed on the leachate aeration pond to monitor the level of the leachate in the leachate aeration pond. Level sensor will communicate back to SCADA(supervisory control and data acquisition)
 - The pond will be aerated as required to maintain the aerobic conditions in the pond. Oxygen sensor to measure dissolved oxygen is installed on the leachate aeration dam to measure the effectiveness of the aeration system. Set point for dissolved oxygen for leachate aeration pond at MBT is set at 1.5 mg/L as low initially. Operational dissolved oxygen set point will be defined during the wet commissioning phase.
 - To reduce the water demand of the MBT Facility, water captured in the leachate aeration pond shall be reused within the MBT processes, where possible.
- Leachate Barrier System
 - The leachate barrier system has been installed on the compost storage area, to ensure the direct impoundment of leachate within this area.
 - The system consists of a re-compacted clay or modified soil layer that is at least 60 centimetres and has in situ coefficient of permeability of less than 1×10^{-7} m/s, or some other suitable liner approved by the EPA and drains to the leachate dam at a minimum gradient of 0.5%;
- Waste Floor
 - The floor of the processing buildings that comes in contact with waste and any other operational areas likely to be in contact with leachate, have been constructed with concrete at least 10cm thick of concrete
- Existing Sewerage System

The aerated wastewater treatment including the effluent irrigation (Appendix D1.4) is installed in accordance with the recommendations in the Installing on-Site Wastewater Systems (Sydney Catchment Authority, 2012).All

PLAN**Soil, Water & Leachate Management**

sewerage is collected within a wastewater treatment system. All wastewater and solids enter the system via a sewer main into the primary treatment tank where digestion processes take place. Anaerobic microorganism's breakdown faecal solids to an inert waste.

Two chambers then provide aerobic treatment using a flow through media pack fixed below water level. Aerobic micro-organisms quickly form and form and attach to the media pack cleaning the water as it passes through.

Surge control allows water to rise and fall by up to 250 litres controlling flow to less than 10 litres per minute. The settling sludge in the sedimentation chamber is returned to the primary inlet of the septic tank. Treated effluent is disinfected and pumped to a small spray irrigation area adjacent to the system for evaporation. The aim of this is to maintain a moist surface without waterlogging the area, causing potential runoff.

Pump outs of the system are required on an infrequent basis which is managed as required. Quarterly servicing and maintenance of the system is carried out in accordance with the licence to ensure that the system is operating efficiently.

The sewage treatment system is regulated by Goulburn-Mulwaree Council with inspections undertaken following notification. Any follow up actions identified by the Council Officer are addressed as soon as practicable.

Section 5 SOIL, WATER AND LEACHATE MONITORING AND REPORTING

5.1 Monitoring Program

The soil, water and leachate monitoring program for the MBT Facility during its operational stage has been developed in accordance with the Consent and EPL requirements, as well as best practice industry guidelines. Guidance provided in the *Environmental Guidelines for Composting and Related Organics Processing Facilities* (DEC, 2004) and the *Australian Water Quality Guidelines for Fresh and Marine Waters* (ANZECC, 2000) has also been considered to ensure performance measures are met.

5.1.1 Baseline Data

5.1.1.1 Soil

Given that migration pathways to the underlying soil have been restricted with the construction of hardstand areas and the leachate barrier system, soil monitoring does not form part of the monitoring program for the MBT Facility.

Previous investigations have indicated that there is negligible existing soil contamination determined to be present at the site (Umwelt, 2006). It is anticipated that the operational stage of the MBT Facility is not likely to contribute to soil contamination.

5.1.1.2 Water

The mechanical, electrical, hydraulic, civil, etc. components of onsite water infrastructure will be monitored through the Veolia Asset Management System for maintenance as per the manufacture's specs. to ensure that each component is properly operated and maintained. This will form part of the inspection and testing register for the MBT Facility as described in Section 5.1.1 of the OEMP. The frequency of inspections may vary depending on site-specific attributes and rainfall patterns. In addition, the following water quality testing will be undertaken.

Surface Water:

Baseline data for surface water has been obtained from water quality monitoring undertaken for monitoring location Site 115 - Allianoyonyiga Creek (EPA Identification no. 1). The pollutant concentration trends are generally consistent and is outlined in Table 5.1

Table-5.1- Baseline Data-Surface Water

Pollutant	Value
pH	6.1 - 8.6
Electrical Conductivity	805 – 2970 uS/cm
Ammonia	0.1 mg/L
TOC	14mg/L

PLAN

Soil, Water & Leachate Management

Groundwater:

Groundwater infiltration is minimised with the construction of hardstand areas and the leachate barrier system at the MBT Facility. There will be no ground water collected and stored on the site except for the bore water drawn from the Willeroo Borefield for operational purpose as explained in Section 4.2.1.1

There are groundwater wells in the vicinity of the MBT Facility that are monitored as part of the Woodlawn Bioreactor (EPL 114360). Information pertaining to groundwater quality, as required for the MBT Facility will be extracted from these locations (MB7&, MB11, MB12, MB13 and WM6) as shown in the Woodlawn Bioreactor Monitoring Locations (Appendix D1.5)

In addition, a new groundwater well will be installed near the leachate aeration dam prior to the transfer of leachate. This will enable the monitoring and detection of any leachate migration from the dam to the underlying groundwater. A baseline will be determined on installation of the well.

Leachate:

The level of the water in the leachate aeration pond will be visually monitored on a regular basis and after every rainfall event to make sure that the free board space is maintained at all the times. In the event of a heavy storm, water from the leachate aeration pond will be pumped to the Reception Building pit to maintain a 0.5 m free board space.

Leachate characterisation will be undertaken initially to establish baseline data and a leachate profile. Based on the leachate generation rates from the MBT Facility, sampling frequency will be assigned.

5.1.2 Monitoring Network and Parameters

The monitoring network and sampling parameters for the MBT Facility are outlined in Table 5.2 below

Table 5.2 – Water quality monitoring requirements

Environmental Planner	Location	Parameters	Frequency	Requirement	Performance Measure/ Trigger Levels	Monitoring Method
Surface Water	EPL Identification No. 1 (Allianoyonyiga Creek)	Biological Oxygen Demand	Quarterly	Consent Condition 20(b) EPL Condition M2.3 POEO (General) Regulation 2009 cl.3(b)	Baseline	Approved Methods for the Sampling and Analysis of Water Pollutant in New South Wales Approved Methods for the Sampling and Analysis of Water Pollutant in New South Wales
		Electrical Conductivity				
		Ammonia				
		Dissolved Oxygen				
		pH				
		Potassium				
		Redox Potential				
		Total Suspended Solids				
		Total Organic Carbon				
Surface Water	EPL Identification No. 8 (Discharge point)	pH	Daily during discharge	Consent Condition 20(b) EPL Condition M2.3	6.5-8.5	

PLAN
Soil, Water & Leachate Management

		Total Suspended Solids		POEO (General) Regulation 2009 cl.3(b)	50mg/L	
Groundwater	New Groundwater monitoring well that will be installed close to the leachate aeration dam	pH Electrical conductivity Ammonia, Total organic carbon, Sulphate Zinc Lead	Quarterly		Baseline	
Groundwater	New Groundwater monitoring well that will be installed close to the leachate aeration dam	Alkalinity (as calcium carbonate) Aluminium, Arsenic, Barium, Benzene, Cadmium, Calcium, Chloride, Chromium (hexavalent), Chromium (total) Cobalt, Copper, Ethyl Benzene, Fluoride, Lead, Magnesium, Manganese, Mercury, Nitrate, Nitrite, Nitrogen (ammonia), Organo chlorine Pesticides, Organophosphate Pesticides, Polycyclic Aromatic Hydrocarbons, Sodium, Standing Water level, Sulphate, Toluene, Total Organic Carbon, Total Petroleum Hydrocarbons, Total Phenolic, Xylene, Zinc	Once at the commissioni ng of the well		NA	
Leachate	Leachate aeration pond	Alkalinity (as calcium carbonate), Aluminium, Arsenic, Barium, Benzene, Cadmium, Calcium, Chloride, Chromium (Hexavalent) Chromium (Total) Cobalt, Conductivity, Copper, Ethyl benzene, Fluoride, Iron, Lead, Magnesium, Manganese, Mercury, Nitrate, Nitrite, Nitrogen (ammonia), Organochlorine pesticides, Organophosphate pesticides, pH, Phosphorus (total), Polycyclic aromatic hydrocarbons, Potassium, Sodium ,Sulphate, Toluene, Total dissolved solids, Total organic carbon, Total petroleum hydrocarbons, Total Phenolics, Total Suspended solids, Xylene, Zinc	6 monthly for leachate characterizat ion (to commence 6 months from the date of commissioni ng of the leachate aeration dam) Frequency will be reviewed after the sufficient data is captured	Characterization	NA	
		Level inspections to maintain 0.5m freeboard	Weekly/After every rainfall event	Operational Performance	Not exceeding freeboard	

5.2 Performance Reporting and Review

All compliance monitoring data including the comparison for actual and computed water balance key components-Rainfall data , process water usage and leachate generated on the site will be presented in the Annual Environmental Management Report (AEMR), which is submitted to the DPE & EPA. Where performance reporting is required, the EPL stipulates that all relevant data and information pertaining to environmental monitoring must be recorded and maintained onsite, including but not limited to;

- Sampling dates, times and name of sampler;
- Chain of Custody, analysis and results;
- Complaints received and corrective actions taken; and
- Copy of the EPL, development consent and other relevant approvals.

5.3 Exceedances and Corrective Actions

Details of exceedances and corrective action for any soil, water or leachate related incidents are provided as part of the response plan detailed in Section 6 of the SWLMP.

5.4 Publishing of Monitoring Data

Veolia publishes the results of any environmental monitoring undertaken for regulatory requirements on its website:

<http://www.veolia.com.au/nsw-monitoring-reports>

PLAN
Soil, Water & Leachate Management

Section 6 SURFACE WATER, GROUNDWATER AND LEACHATE RESPONSE PLAN

In line with regulatory requirements, a response plan has been prepared detailing the measures to be implemented in response to any water contamination that may arise due to the operation of the Woodlawn MBT. Protocols for the investigation, notification and mitigation of any exceedances to respective trigger levels are also detailed in this section. Table 6.1 describes the triggers and actions to be taken in the event that there is an exceedance of the trigger levels listed below.

Table 6.1 Triggers and Actions

Location	Pollutant	Performance Measure/ Trigger	Action	Responsibility
Surface water pond	pH	6.5 to 8.5	General housekeeping inspections and clean up;	Facility Manager and/or SHEQ / Environmental representative
	Suspended solids	no greater than 50mg/L	Follow incident process for spills, pump out etc (refer Figures 6.1 and 6.2).	
	Oils and grease	No visible films or odour	Where applicable, report exceedance to DPE, EPA, Goulburn Mulwaree Council and any other relevant government agencies	
	Litter	No visible litter washed (or blown) from the site		
Groundwater wells	As per the Eco Project Site analytes testing regime	Existing groundwater network performance against baseline	Review Eco Project Site groundwater monitoring results; Identify exceedance, consider resampling and/or continue periodic monitoring to gauge any upward trends; Where applicable, report exceedance to DPE, EPA, Goulburn Mulwaree Council and any other relevant government agencies	Facility Manager and/or SHEQ / Environmental representative
Leachate pond and/or waste processing/ operational areas	Leachate	0.5 m freeboard space in pond Visual inspections for spills, leaks, level exceedances	Pump leachate from pond to Reception Building pit; Follow incident process for spills, containment etc. (refer Figures 6.1 and 6.2). Where applicable, report exceedance to DPE, EPA, Goulburn Mulwaree Council and any other relevant government agencies	Facility Manager and/or operational personnel

PLAN**Soil, Water & Leachate Management**

Handling of any soil, water and leachate related incidents will be managed in accordance with the process outlined in Section 4.4 of the OEMP. The Facility Manager, or their site nominee, will record and manage all incidents in accordance with Veolia's incident notification and reporting procedures.

Incidents will be managed in accordance with Veolia's Non Conformance Procedure (PRO-COL-000-137). Investigations will be undertaken in accordance with the NSW Incident Investigation Procedure (PRO-NSW-000-130) or on a case by case basis depending on the severity of the incident as described in Section 5.1.1 of the OEMP.

At completion of any investigation, any corrective actions required will be recorded in the Vault and managed in accordance with the NSW Corrective Action and Non Conformance Procedure (PRO-NSW-000-132) in a timely manner.

An Emergency Response Plan (ERP) has been developed for the MBT Facility and is appended to the OEMP. The ERP identifies the procedures to be followed in the event of an emergency and is to be used as protocol in the event of an exceedance. The process for dealing with potential incidents and emergencies at the MBT Facility is summarised in Figure 6.1 below.

PLAN

Soil, Water & Leachate Management




Figure 6.1 Emergency and Environmental Incident Response Flow Chart

PLAN

Soil, Water & Leachate Management

In addition to the emergency and environmental incident response process described previously, the following process provides additional guidance for the response to water quality contamination through incidents such as spills or overflows.

Containment may include the use of absorbent material to contain the spill/discharge. Spill kits are available onsite at all times and training in their use is to be provided to all personnel at the Woodlawn MBT.

Any fuel, lubricant, or hydraulic fluid spillages is contained through the design of site bunding, and any excess material may also be collected using absorbent material, with contaminated material disposed of to a licensed waste facility.

A typical spill response procedure to be followed by Veolia personnel is summarised in Figure 6.2 below.






Figure 6.2 Typical Spill Response Flow Chart

References


- Australian and New Zealand Environment and Conservation Council. (2000). *Australian Water Quality Guidelines for Fresh and Marine Waters*.
- Department of Environment and Conservation, NSW. (2003). *The Environmental Guidelines for Composting and Related Organics Processing Facilities*. Umwelt Environment Consulting. (2006). *Environmental Assessment: Woodlawn Expansion Project Volume 1 – Main Report*.
- Environmental Protection Authority. (1997). *Managing Urban Stormwater: Council Handbook*
- Golder and Associates Pty Ltd. (2013). *Geotechnical and Environmental Investigation Report (137622009-001-r-Rev0)*.
- Jenkins B.R. (1996). *Soil Landscapes of the Braidwood 1:100,000 Sheet map and report*. Department of Land and Water Conservation, Sydney
- Veolia Environmental Services. (2014). *Construction Environmental Management Plan*
- Sydney Catchment Authority (2012) *Installing On-Site Wastewater Systems*

Appendices


Appendix D1.1 Detailed Water Balance



Water Balance Calculation					
From	Descriptions	To	Code	Hourly	m3/d
Rain		Organic Buffer Building (Roof)	1	0.10	2.5
Rain		Other Buildings (Roof)	2	0.95	22.8
Rain		External Process Areas (Reception/BRS)	3	0.04	0.9
Rain		Composted Storage Area	4	2.17	52.2
Rain		To External Non-Process Areas	5	4.33	104.0
Organic Buffer Building (Roof)		Rain Water Tank	6	0.10	2.5
Other Buildings (Roof)		Stormwater Dam & Discharge	7	0.95	22.8
Front of Tipping & Back of BRS Areas		Leachate Dam	8	0.04	0.9
Composted Storage Area		Leachate Dam	9	0.43	10.4
Composted Storage Area		Evaporation	10	1.74	41.8
Leachate Dam		Leachate Recirculation	11	0.30	7.2
Leachate Dam		Evaporation	12	0.17	4.0
Rain Water Tank		Process Water Tank	13	0.10	2.50
Stormwater Dam		Evaporation	14	4.82	115.7
External Non-Process Areas		Stormwater Dam & Discharge	15	4.33	104
Water Supply		Process Water Tank	16	4.63	85.68
Rain Water Tank		Process Water Tank	17	0.10	2.50
Process Water Tank		Potable Water	18	0.11	1.9
Process Water Tank		Process Buildings Washdown	19	0.17	3.04
Process Water Tank		Front of Tipping & Back of BRS Areas Washdown	20	0.04	0.96
Process Water Tank		BRS Conditioning	21	1.92	46
Process Water Tank		Composted Storage Area (Dust Suppression)	22	2.19	39.4
Process Water Tank		OCs	23	2.13	38.1
BRS Conditioning		Evaporation	24	0.19	4.6
BRS Conditioning		Recirculation to BRS	25	1.73	41.5
Potable Water		Non-Process Water Buildings	26	0.05	1
Potable Water		Process Water Buildings	27	0.05	1
Process Buildings Washdown		Refining Building	28	0.11	2
Process Buildings Washdown		Buffer Building	29	0.01	0.24
Process Buildings Washdown		Fermentation Building	30	0.04	0.8
Composted Storage Area (Dust Suppression)		Leachate Dam	31	0	0
Composted Storage Area (Dust Suppression)		Evaporation	32	2.19	39
OCs		Evaporation	33	2.13	38.30
Non-Process Water Buildings		Sanitary Sewage (Treatment & Irrigation)	34	0.05	0.95
Process Water Buildings		Sanitary Sewage (Treatment & Irrigation)	35	0.05	1
Refining Building		Leachate Dam	36	0.11	2.00
Buffer Building		Leachate Dam	37	0.01	0.24
Fermentation Building		Leachate Dam	38	0.04	0.80
Front of Tipping & Back of BRS Areas Washdown		Leachate Dam	39	0.04	0.96
Leachate Dam		Leachate Recirculation (Back to Reception Building)	40	0.17	4.0




Appendix D1.2 Stormwater Plan



CONCEPT STORMWATER PLAN - SHEET 2
SCALE 1:500

FOR CONSTRUCTION

NOTE:
REFER TO DRAWING C012424.00-C401 FOR
STORMWATER DRAINAGE NOTES, PIT SCHEDULE
AND LEGEND.



<p>ALL LEVELS AND R. REVISED 17.12.14 F</p> <p>ARCH LAYOUT & DRAINAGE REVISED AS CLOUDED 10.11.14 E</p> <p>REVISED FOR UPDATED ARCH LAYOUT 01.10.14 D</p> <p>ISSUED FOR TENDER 19.09.14 C</p> <p>DRAINAGE REVISED FOR UPDATED SITE PLAN 12.09.14 B</p> <p>PRELIMINARY - ISSUED FOR INFORMATION ONLY 06.08.14 A</p> <p>AMENDMENTS</p>										<p>17.12.14 F</p> <p>10.11.14 E</p> <p>01.10.14 D</p> <p>19.09.14 C</p> <p>12.09.14 B</p> <p>06.08.14 A</p>										<p>REVISED FOR BBS DRUM RAMP 11.05.16 3</p> <p>REVISED FOR RECEPTION TIPPER AREA 21.04.16 2</p> <p>REVISED FOR 20% EXPANSION 09.10.15 1</p> <p>ISSUED FOR CONSTRUCTION 16.09.15 0</p> <p>ISSUED FOR CONSTRUCTION CERTIFICATE 09.12.14 A</p>										<p>11.05.16 3</p> <p>21.04.16 2</p> <p>09.10.15 1</p> <p>16.09.15 0</p> <p>09.12.14 A</p>										<p>ARCHITECT</p> <p></p> <p>GARDINER & THE ARCHITECTS 2123 Moor Street Perth 2000 0815 121 87 50 401-100 030 374</p>										<p>CLIENT</p> <p></p> <p>LIPMAN the urban choice</p> <p></p> <p>VEOLIA ENVIRONMENTAL SERVICES</p>										<p>LEVEL 6, 66 BERRY ST NORTH SYDNEY 2060 TEL +61 02 9555 7000 FAX +61 02 9555 3166</p>										<p>PROJECT</p> <p>WOODLAWN MBT FACILITY</p> <p></p> <p>COSTAIN AUSTRALIA</p>										<p>Costin Roe Consulting Pty Ltd. Consulting Engineers 401 021 561 441 Level 1, 8 Windmill Street Pahia Bay, Sydney NSW 2000 Tel: (02) 8551 1999 Fax: (02) 8541 3721 email: mail@costinroe.com.au ©</p>										<p>CostinRoe Consulting</p> <p>Value in Engineering and Management</p>										<p>DRAWING TITLE CONCEPT STORMWATER PLAN SHEET 2</p>										<p>DRAWING NO C0124.24.00-C4.02</p>										<p>ISSUE</p>									
--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--------------	--	--	--	--	--	--	--	--	--

Appendix D1.3 Verification of Compliance – Leachate Management

DATE 24/1/16

Lipman Pty Ltd
Subcontract Superintendent
Level 6, 66 Berry Street
NORTH SYDNEY NSW 2060

Attention: Mr Jason King, Senior Project Manager

Dear Jason,

**RE: VEOLIA MBT WOODLAWN SUBCONTRACT NO: 1404-6300
SUBCONTRACT NO: 1404-6300 DESIGN AND CONSTRUCT HYDRAULIC
SERVICES
VERIFICATION OF COMPLIANCE – LEACHATE BARRIER SYSTEM**

Pursuant to the Hatch Technical Performance Specification – Civil Works (H345190-0000-10-123-0001), Civil Drawings and EPA requirements, a leachate barrier system for both the Composting Area and the Leachate Storage Pond have been constructed to meet the following:

7.1.1 – Leachate barrier

“Be a clay layer a minimum of 600mm thick with an in situ permeability (K) of less than 10^{-7} m/s. Clay shall be placed in successive layers not more than 300mm thick with each underlying layer.”

7.2 – Leachate Storage Pond Liner

“The leachate storage pond liner shall be a clay layer a minimum of 900 mm thick, with an in situ permeability (K) of less than 10^{-9} m/s. Clay material shall be placed in successive layers not more than 300 mm thick with each underlying layer.”

In addition to the 900mm clay layer, bentonite layer has been compacted into the top layer

The following evidence is provided to confirm these requirements:

- C7755 Proposed Veolia Development, Woodlawn Bioreactor – Permeability
- 15928 CONFORMANCE SG2 REV 01 JJ1
- 15928 CONFORMANCE SG1 REV 01 JJ1
- 15928-CONFORMANCE-SG1-REV 01 SHEET 1
- 15928-23-FERM-DRYING-REV 01 SHEET 2
- 15928-23-FERM-DRYING-REV 01 SHEET 2

Signature: Tom Paton

Full name: Tom Paton

Qualification: Managing Director

Date: 29/11/16



74 Hunter Street
Newcastle, NSW 2300, Australia
[PO Box 1346, Newcastle, NSW 2300, Australia]
Telephone +61 2 4925 9600
Facsimile +61 2 4925 3888
www.smec.com

28 April 2016

LIPMAN PTY LTD
VEOLIA – WOMBAT PROJECT
Level 6, 66 Berry Street
North Sydney NSW 2060

ATTENTION: Mitchell Jeffries

RE: PERMEABILITY OF ON-SITE MATERIALS – Woodlawn MBT Facility

At the request by Lipman Pty Ltd, SMEC Australia have undertaken an investigation to review and test on-site materials at Woodlawn (Residual Clay) for use within the proposed hardstand/liner area for the Compost Storage Area for the new MBT facility at Woodlawn. The aim of the investigations was to evaluate the material properties of the existing onsite materials and assess whether this material could achieve the nominated permeability of 1×10^{-7} m/s as prescribed by the EPA.

EPA Requirements for Leachate Barrier System

The Compost Storage Area is required to comply with the NSW EPA's "Environmental Guidelines for Composting and Related Organics Processing Facilities", July 2004. Chapter 5 of this document specifies the minimum design requirements. The Compost Storage Area Hardstand is required to comply with the requirements of Sections 2 and 3 of Chapter 5 which relate to the Leachate Barrier System and Leachate Collection System. Essentially water runoff from the Compost Storage Area is required to be collected in a leachate collection system and then transferred to a storage system.

There is also a requirement for the hardstand to have a minimum permeability to reduce leachate entering the groundwater system. Section 2 of Chapter 5 states;

"Acceptable leachate barriers include;

- A clay or modified soil liner consisting of at least 600mm of recompacted clay with an in-situ permeability (K) of less than 10^{-7}ms^{-1}"*
- a natural geological barrier that is proven by competent geotechnical investigations to provide a secure barrier between the groundwater, soil and substrata and the composting organics, equivalent to the 600-mm recompacted clay above*
- a concrete or asphalt cement pad of a thickness of at least 100 mm, designed to withstand the loads from all machines, vehicles and equipment that are required to operate the facility.*

Proposed Leachate Barrier System for MBT

The leachate barrier is proposed to consist of insitu onsite clay. To form the subgrade level of the compost storage area the clay is required to be cut in some areas and filled (from clay won in the cut)

to form the subgrade levels. Therefore the barrier needs to comply with either dot point one or dot point two from the section above.

Leachate Collection system

The collection system is to be provided by both grading the surface and guiding runoff to the leachate pond as well as a subsurface drainage system that is to be incorporated within the hardstand design.

Dolerite Testing

The site contains significant amounts of Dolerite. Whilst extensive testing of this material was undertaken as part of the leachate barrier system design it was decided to not use this material for the purposes of a capping material. Therefore the Dolerite material is being used as a protective layer over the site insitu residual clay which shall form the leachate barrier system. The doerite layer is therefore to form part of the leachate collection system.

Site Won Residual Clay

Previous testing of on-site residual clays at the MBT facility has been undertaken and reported by Golder Associates (Report 137622009-001-r-Rev0, dated 7th May 2013). A summary of the findings is presented in Table 3 below.

Table 3A – Summary of Permeability Tests results on residual clay from previous reports

Material Description	Sample Location	Depth (m)	Average Permeability m/s	Note
Orange Brown Clay	TP502	0.4 – 0.8	5.7×10^{-10}	Material Investigation of Clay Borrow Area and Dolerite Stockpile at Woodlawn Mine Site (Materials Investigation) (ref 01623025/051, dated July 2001)
Grey Brown Clay	TP506	1.0 – 1.2	3.0×10^{-9}	
Unit 2a – residual Silty Clay	TP1301	0.4 – 0.6	3.0×10^{-11}	Golder Associates Report 137622009-001-r-Rev0, dated 7th May 2013
Unit 2b – residual Silty Clay	TP1301	0.5 – 0.7	4.0×10^{-11}	
Unit 2a – residual Silty Clay	TP1313	0.7 – 0.8	3.0×10^{-11}	
Unit 2b – residual Silty Clay	TP1315	1.0 – 1.1	9.0×10^{-11}	

Golder Associates (ref 01623025/051, dated July 2001) recommend adopting a permeability for the on-site residual clays of 1.0×10^{-9} m/s to 1.0×10^{-10} m/s based on the 2001 results. Adopting the permeability recommended would satisfy the EPA requirements for a leachate barrier.

To ensure that the onsite clay material in the vicinity of the compost storage areas was representative of the material tested by Golder SMEC arranged laboratory testing (Macquarie Geotech) of the clay unit for permeability. The results of these tests are provide below and appended to this letter. Photos of the samples were also prepared for future reference as required.

Table 3B – Summary of Permeability Tests results on residual clay from Site Testing

Material Description	Sample Identifier	Average Permeability m/s
Clayey SILT trace sand	18616-FHP	1.5×10^{-10}
Silty Clay with Sand	18617-FHP	8.5×10^{-11}
CLAY with sand trace gravel	18618-FHP	2.6×10^{-10}
CLAY trace sand and gravel	18619-FHP	2.4×10^{-10}
CLAY with sand trace gravel	18620-FHP	7.1×10^{-10}

The results demonstrate the clay to have similar properties to the clay tested by Golder and therefore it can be comfortably stated that the onsite clay has a permeability of less than 1×10^{-9} . Therefore the on-site clay can be used for the leachate barrier required by the EPA for the Compost Storage Area when left in-situ.

Compost Storage Area Liner Composition

The Compost Storage Area is required to provide a leachate barrier (liner) that satisfies the NSW EPA's "Environmental Guidelines for Composting and Related Organics Processing Facilities" by complying with the following criteria;

"Acceptable leachate barriers include;

- A clay or modified soil liner consisting of at least 600mm of recompacted clay with an in-situ permeability (K) of less than 10^{-7}ms^{-1}"*
- a natural geological barrier that is proven by competent geotechnical investigations to provide a secure barrier between the groundwater, soil and substrata and the composting organics, equivalent to the 600-mm recompacted clay above "*

The results of this investigation has shown a 600mm layer of insitu clay will satisfy this condition.

The following shall be provided as the handstand area and leachate barrier as part of the proposed organics facility;

- Trafficable surface and drainage of handstand (leachate collection system):** A 400mm dolerite layer (without additives); constructed over
- leachate barrier (leachate barrier system):** 600mm layer of onsite clay (either placed and compacted, or left insitu to form the subgrade level of the compost area)

This combined handstand area and leachate barrier will comfortably exceed the EPA requirements for a leachate barrier as described above and has the following additional features;

- The dolerite layer acts as a trafficable layer that will protect the leachate barrier layer
- The dolerite layer is able to contain a leachate sub-soil drainage layer
- The dolerite will protect the clay layer from drying out

Earthworks Procedure for Onsite Clay Material

In the proposed location of the Compost Storage Area on-site clay material already significantly exceeds the minimum 600mm depth requirement for a leachate barrier. The clay material is found to be located just below the topsoil profile across the entire compost storage area location. Therefore to form the levels required the following earthworks procedure was undertaken;

1. The site was cleared and grubbed and stripped of topsoil to expose the clay surface
2. In areas where additional clay is required to be placed as fill (to reach subgrade levels) the ground was proof rolled to ensure any unsuitable areas were exposed. Unsuitable areas were then excavated down to a suitable level. Clay material was then won from excavation areas (within the compost storage area) and placed and compacted and tested for density in accordance with the requirements of AS3798-2007 *Guidelines on earthworks for commercial and residential developments* to reach a minimum compaction of 95% standard.
3. In areas where the clay was required to be excavated to meet the design surface levels the excess clay was cut and moved to the fill areas and then proof rolled to ensure any unsuitable areas were exposed. Unsuitable areas were then excavated down to a suitable level. Fill was then placed back in these areas in accordance with the procedure above.
4. After earthworks are completed confirmation testing was undertaken to ensure a minimum 600mm thickness of clay was located over the compost storage area.

Confirmation of the Required Thickness of Onsite Clay Material

SMEC were instructed to undertake test pits over the compost storage area to confirm that the thickness of clay exceeded 600mm. The frequency of test-pits to visually confirm the in-situ clay thickness was based on Table 8.1 of AS3798-2007 which recommends that for Type 1 large scale earthworks testing (for density for filled material) is to be conducted at a frequency of 1 test per layer per 2500 sq.m. If the material were to be placed and compacted, the 600mm thick clay forming the leachate barrier (liner) would be required to be compacted in 2 layers of 300mm depth and therefore 1 test per 1250 sq.m for a 600mm clay layer. Whilst this frequency regime is based on density testing it is considered as an appropriate guide to use to assess the frequency of visual test pits to determine the thickness of clay onsite. The compost storage area is 3Ha in size and therefore 24 pits are required. SMEC prepared 27 test pits.

SMEC went to site on 19 January 2016 and prepared 12 test pits and also visited on the 31st March 2016 and prepared a further 15 test pits. Testing confirmed the presence of the clay to the required 600mm depth and photos were recorded of each test pit. The test pit log and photos are attached to this letter

It is important to note that there is a reliance on the cap being placed as a contiguous layer. Therefore penetration through the cap from services and the like needs to be minimised and constructed so as to not create a flow path for leachate to penetrate the cap. At the time of inspection there was no evidence of penetrations being constructed through the cap.

Conclusion/Recommendations

Based on the analysis undertaken for this report and site inspection confirming that onsite clay is present for a minimum depth of 600mm over the Compost Storage Area for the Woodlawn Waste Management Facility it can be concluded that a satisfactory leachate barrier has been provided for the storage area which satisfies the NSW EPA's "Environmental Guidelines for Composting and Related Organics Processing Facilities".

Yours sincerely,



John Kniest
Principal Civil Engineer

ATTACHMENTS Laboratory Test Results & photos

Laboratory Test results & Photos

FALLING HEAD PERMEABILITY REPORT

Client:	SMEC - Australia & New Zealand Division	Source:	Western Stockpile Near Void Sample 5
Address:	74 Hunter Street, Newcastle, NSW, 2300, Australia (PO Box 1346, Newcastle, NSW, 2300, Australia)	Sample Description:	CLAY with sand trace gravel
Project:	Woodlawn	Report No:	18620-FHP
Job No:	B15458	Lab No:	18620


Test Procedure:	<input checked="" type="checkbox"/> AS1289 6.7.2 Soil strength and consolidation tests - Determination of a soil - Falling head method for a remoulded specimen
	<input checked="" type="checkbox"/> AS1289 5.1.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using standard compactive effort
	<input type="checkbox"/> AS1289 5.2.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using modified compactive effort

Sampling:	Sampled by Macquarie Geotechnical Staff in accordance with AS1289 1.1	Date Sampled:	13/10/2015
------------------	---	----------------------	------------

Preparation:	Prepared in accordance with the test method
---------------------	---

RESULTS			
Standard Maximum Dry Density (t/m ³)	1.67	Hydraulic Gradient	0.0
Optimum Moisture Content (%)	20.0	Surcharge (kPa)	0.0
Placement Moisture Content (%)	20.2	Head Pressure Applied (kPa)	0.0
Moisture Ratio (%)	101.2	Standard Compaction	Standard
Placement Dry Density (t/m ³)	1.67	Percentage Material Retained/Sieve Size (mm)	0 % on 9.5
Density Ratio (%)	99.8	Sample Height and Diameter (mm)	103.4 x 98.4

PERMEABILITY $k_{(20)} = 7.11E-10 \text{ (m/sec)}$



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

NATA Accredited Laboratory Number: 14874

Authorised Signatory:

Bradley Morris

17/11/2015

Date:



Macquarie Geotechnical
3 Watt Drive
Bathurst NSW 2795

FALLING HEAD PERMEABILITY REPORT

Client:	SMEC - Australia & New Zealand Division	Source:	Western Stockpile Near Void Sample 4
Address:	74 Hunter Street, Newcastle, NSW, 2300, Australia (PO Box 1346, Newcastle, NSW, 2300, Australia)	Sample Description:	CLAY trace sand & gravel
Project:	Woodlawn	Report No:	18619-FHP
Job No:	B15458	Lab No:	18619


Test Procedure:	<input checked="" type="checkbox"/> AS1289 6.7.2 Soil strength and consolidation tests - Determination of a soil - Falling head method for a remoulded specimen
	<input checked="" type="checkbox"/> AS1289 5.1.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using standard compactive effort
	<input type="checkbox"/> AS1289 5.2.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using modified compactive effort

Sampling:	Sampled by Macquarie Geotechnical Staff in accordance with AS1289 1.1	Date Sampled:	13/10/2015
------------------	---	----------------------	------------

Preparation:	Prepared in accordance with the test method
---------------------	---

RESULTS			
Standard Maximum Dry Density (t/m ³)	1.70	Hydraulic Gradient	0.0
Optimum Moisture Content (%)	19.0	Surcharge (kPa)	0.0
Placement Moisture Content (%)	19.0	Head Pressure Applied (kPa)	0.0
Moisture Ratio (%)	99.9	Standard Compaction	Standard
Placement Dry Density (t/m ³)	1.70	Percentage Material Retained/Sieve Size (mm)	0 % on 9.5
Density Ratio (%)	100.0	Sample Height and Diameter (mm)	104 x 97.9

PERMEABILITY $k_{(20)} = 2.42E-10$ (m/sec)



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

NATA Accredited Laboratory Number: 14874

Authorised Signatory:

Bradley Morris

Bradley Morris

17/11/2015

Date:



Macquarie Geotechnical
3 Watt Drive
Bathurst NSW 2795

FALLING HEAD PERMEABILITY REPORT

Client:	SMEC - Australia & New Zealand Division	Source:	Western Stockpile Near Void Sample 3
Address:	74 Hunter Street, Newcastle, NSW, 2300, Australia (PO Box 1346, Newcastle, NSW, 2300, Australia)	Sample Description:	CLAY with sand trace gravel
Project:	Woodlawn	Report No:	18618-FHP
Job No:	B15458	Lab No:	18618


Test Procedure:	<input checked="" type="checkbox"/> AS1289 6.7.2 Soil strength and consolidation tests - Determination of a soil - Falling head method for a remoulded specimen
	<input checked="" type="checkbox"/> AS1289 5.1.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using standard compactive effort
	<input type="checkbox"/> AS1289 5.2.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using modified compactive effort

Sampling:	Sampled by Macquarie Geotechnical Staff in accordance with AS1289 1.1	Date Sampled:	13/10/2015
------------------	---	----------------------	------------

Preparation:	Prepared in accordance with the test method
---------------------	---

RESULTS			
Standard Maximum Dry Density (t/m ³)	1.64	Hydraulic Gradient	0.0
Optimum Moisture Content (%)	19.0	Surcharge (kPa)	0.0
Placement Moisture Content (%)	18.9	Head Pressure Applied (kPa)	0.0
Moisture Ratio (%)	99.5	Standard Compaction	Standard
Placement Dry Density (t/m ³)	1.64	Percentage Material Retained/Sieve Size (mm)	0 % on 9.5
Density Ratio (%)	100.1	Sample Height and Diameter (mm)	103.3 x 98.3

PERMEABILITY $k_{(20)} = 2.57E-10$ (m/sec)



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

NATA Accredited Laboratory Number: 14874

Authorised Signatory:

Bradley Morris

17/11/2015

Date:

**MACQUARIE
GEOTECH**

Macquarie Geotechnical
3 Watt Drive
Bathurst NSW 2795

FALLING HEAD PERMEABILITY REPORT

Client:	SMEC - Australia & New Zealand Division	Source:	Site Stockpile Sample 2
Address:	74 Hunter Street, Newcastle, NSW, 2300, Australia (PO Box 1346, Newcastle, NSW, 2300, Australia)	Sample Description:	Silty CLAY with sand
Project:	Woodlawn	Report No:	18617-FHP
Job No:	B15458	Lab No:	18617

Test Procedure:	<input checked="" type="checkbox"/> AS1289 6.7.2 Soil strength and consolidation tests - Determination of a soil - Falling head method for a remoulded specimen
	<input checked="" type="checkbox"/> AS1289 5.1.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using standard compactive effort
	<input type="checkbox"/> AS1289 5.2.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using modified compactive effort


Sampling:	Sampled by Macquarie Geotechnical Staff in accordance with AS1289 1.1	Date Sampled:	13/10/2015
------------------	---	----------------------	------------

Preparation:	Prepared in accordance with the test method
---------------------	---

RESULTS			
Standard Maximum Dry Density (t/m ³)	1.51	Hydraulic Gradient	0.0
Optimum Moisture Content (%)	29.0	Surcharge (kPa)	0.0
Placement Moisture Content (%)	28.9	Head Pressure Applied (kPa)	0.0
Moisture Ratio (%)	99.6	Standard Compaction	Standard
Placement Dry Density (t/m ³)	1.51	Percentage Material Retained/Sieve Size (mm)	0 % on 9.5
Density Ratio (%)	100.1	Sample Height and Diameter (mm)	103.5 x 98

PERMEABILITY $k_{(20)} = 8.45E-11$ (m/sec)

Permeability



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

NATA Accredited Laboratory Number: 14874

Authorised Signatory:

Bradley Morris

17/11/2015

Date:



Macquarie Geotechnical
3 Watt Drive
Bathurst NSW 2795

FALLING HEAD PERMEABILITY REPORT

Client:	SMEC - Australia & New Zealand Division	Source:	Site Stockpile Sample 1
Address:	74 Hunter Street, Newcastle, NSW, 2300, Australia (PO Box 1346, Newcastle, NSW, 2300, Australia)	Sample Description:	Clayey SILT trace sand
Project:	Woodlawn	Report No:	18616-FHP
Job No:	B15458	Lab No:	18616


Test Procedure:	<input checked="" type="checkbox"/> AS1289 6.7.2 Soil strength and consolidation tests - Determination of a soil - Falling head method for a remoulded specimen
	<input checked="" type="checkbox"/> AS1289 5.1.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using standard compactive effort
	<input type="checkbox"/> AS1289 5.2.1 Soil compaction and density tests - Determination of the dry density/moisture content relationship of a soil using modified compactive effort

Sampling:	Sampled by Macquarie Geotechnical Staff in accordance with AS1289 1.1	Date Sampled:	13/10/2015
------------------	---	----------------------	------------

Preparation:	Prepared in accordance with the test method
---------------------	---

RESULTS			
Standard Maximum Dry Density (t/m ³)	1.51	Hydraulic Gradient	0.0
Optimum Moisture Content (%)	27.0	Surcharge (kPa)	0.0
Placement Moisture Content (%)	27.2	Head Pressure Applied (kPa)	0.0
Moisture Ratio (%)	100.8	Standard Compaction	Standard
Placement Dry Density (t/m ³)	1.50	Percentage Material Retained/Sieve Size (mm)	0 % on 9.5
Density Ratio (%)	99.8	Sample Height and Diameter (mm)	103.8 x 98.1

PERMEABILITY $k_{(20)} = 1.51E-10$ (m/sec)



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025. This document shall not be reproduced, except in full.

NATA Accredited Laboratory Number: 14874

Authorised Signatory:

Bradley Morris

17/11/2015

Date:



Macquarie Geotechnical
3 Watt Drive
Bathurst NSW 2795



18620

Client: C - Australia & New Zealand Divi

B15458

Job No:

Source: Sterp Stockpile Near Void

18620

B15458

Client: C - Australia & New Zealand Divi



18619

Job No:

B15458

Client: C - Australia & New Zealand Divi

Source: stern Stockpile Near Void Samp Testing:

AS1289 2.1.1 Moisture

18619

9 New Zealand Divi



18618

Client: C - Australia & New Zealand Divi

Job No: B15458

AS1289 2.1.1 Moisture

Source: stern Stockpile Near Void Samp Testing:

Client: C - Australia & New Zealand Divi

AS1289 3.6.1 PSD



Job No:

B15458

Client: C - Australia & New Zealand Divi

18617

Source:

Site Stockpile Sample 2

Testing:

AS1289 2.1.1 Moisture

New Zealand Divi

18617

Source:

Site Stockpile Sample 2

Testing:

AS1289 3.6.1 PSD



18616

Job No:

B15458

Client: C - Australia & New Zealand Divi


Source:

Site Stockpile Sample 1


Testing:

AS1289 2.1.1 Moisture

Site Inspection Test Pits and Photos



FOR CONSTRUCTION

[illegible]

Field Log - Excavation



Test Pit No. **TP 01**

Sheet 1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	19/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	


equipment type & model: **Hitachi S5T** pit dimensions: **0.6 m long 0.6 m wide**

R.L surface: Datum: **AHD**

method	penet	support	notes	depth	USC	material	moisture	consist.	PP	structure and
1 2 3			samples, tests, etc	(m)		soil name, plasticity or particle characteristics, colour secondary components & minor components			kPa	additional observations
E				0		SILTY CLAY: Mp to Hp. BROWN, TRACE OF F-C SAND, TRACE OF F-C GRAVELS	D	M		FILL (CLAY LINER)
				0.5						
				0.7m		COLOUR TO PALE GREEN				7600
				0.8		XW MATERIAL				Residual
				1.0		TP01 TERMINATED @ 0.8m				
						TARGET DEPTH				
				1.5						
				2.0						
				2.5						
				3.0						

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732984
N 6117633

Row 1 - Column 1

method	support	notes	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper		Bs bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard
HA hand auger		R refusal	C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



Test Pit No.

TP 02

Sheet

1 of 1

Client **Lipman Constructions**

Job No.

3002464

Principal

Date

19/1/16

Project

Woodlawn

Logged by

RB

Test Pit Location

Clay Liner

Checked by

equipment type & model: Hitachi 5T

pit dimensions:

1.0 m long 0.6 m wide

R.L. surface:

Datum: AHD

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E				0		CLAY: Hp, PALE BROWN				Fill / Liner
				0.5		(CLAY > 0.6m)			X430 X300	
				1.0		TP02 TERMINATED @ 0.7m @ TARGET DEPTH				
				1.5						
				2.0						

☒ groundwater not observed

☐ groundwater inflow at: m

☐ standing water level m

time:

date:

Sketch



E 0733000
N 6117658

method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50	undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation			50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket			disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade			vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper			Bs bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator			E environmental sample	M medium	Y yellow		H hard
HA hand auger			R refusal	C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 03

Sheet

1 of 1

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **19/1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by

equipment type & model: **Hitachi ST**

pit dimensions: **0.6 m long 0.6 m wide**


R.L. surface:

Datum: **AHD**

method	penet-	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
1	2	3							100 200 300 400 500	
E				0		CLAY: Hp, Pale Brown	Wp	VS/H	X500	Fill/Liner
				0.5					X500	
									X400	
									X300	
									X300	
				1.0		TP03 TERMINATED @ 0.6m on TARGET DEPTH				Liner Below

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0733608
N 6117684

method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N X BH B R E HA	T <						



Field Log - Excavation



Test Pit No. **TP04**

Sheet **1** of **1**

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **19 /1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by


equipment type & model: **Hitachi ST** pit dimensions: **0.6** m long **0.6** m wide

R.L. surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400 500	structure and additional observations
E				0		CLAY: HP, PALE BROWN	7wp		250	(CLAY LINER)
				0.5					200	FILL
				1.0		TP04 TERMINATED @ 0.65m			200	
				1.5		@ TARGET DEPTH			250	
				2.0						


☐ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732986
N 6117708

method	support	notes samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	Wp plastic	St stiff D dense
R ripper		Bs bulk sample	F fine	O orange	limit	VSt very stiff VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard
HA hand auger		R refusal	C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



Test Pit No. **TP 05**
Sheet 1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	19/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model:	Hitachi ST	pit dimensions:	0.6 m long	0.6 m wide
R.L. surface:		Datum:		

method	penet-	support	notes	depth	USC	material	moisture	consist.	PP	structure and
1 2 3			samples, tests, etc	(m)		soil name, plasticity or particle characteristics, colour secondary components & minor components			kPa	additional observations
				0		CLAY: Hp, Pale Brown	Kup	VS	400	Fill
				0.5					200	(Clay Liner)
				1.0		TP05 TERMINATED @ 0.7m @ TARGET DEPTH			250	
									300	

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732974
N 6117680

method N natural exposure X existing excavation BH backhoe bucket B bulldozer blade R ripper E excavator HA hand auger	support T timbering N nil penetration 1 2 3 	notes U50 undisturbed sample 50mm diameter D disturbed sample V vane shear (kPa) Bs bulk sample E environmental sample R refusal	plasticity/grainsize LP low plasticity MP medium plasticity HP high plasticity LL liquid limit F fine M medium C coarse	colour R red B brown G grey Bl black O orange Y yellow W white Gr green Bu blue P pale D dark	moisture D dry M moist W wet Wp plastic limit	consistency/density index VS very soft S soft F firm St stiff VS1 very stiff H hard Fb friable VL very loose L loose MD med. dense D dense VD very dense Issue: 29/10/2015
--	--	--	---	---	--	--



Field Log - Excavation



SMEC

Test Pit No.

TP 06

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	19/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	


equipment type & model: **Hitachi 5T** pit dimensions: **0.6 m long 0.6 m wide**

R.L. surface: Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
E			0	CM	CLAY: 14p, Pale Brown, Trace of F-C quartz gravels	Wp	VS/H	x 600	FILL (CLAY LINER)
			0.5					x 416	
			1.0		TP06 TERMINATED @ 0.6m TARGET DEPTH			800	
			1.5						


☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732956
N 6117655

method	support	notes samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample 50mm diameter	LP low plasticity	R red Gr green	D dry	VS very soft VL very loose
X existing excavation		D disturbed sample	MP medium plasticity	B brown Bu blue	M moist	S soft L loose
BH backhoe bucket		V vane shear (kPa)	HP high plasticity	G grey P pale	W wet	F firm MD med. dense
B bulldozer blade		E environmental sample	LL liquid limit	Bl black D dark	Wp plastic	St stiff D dense
R ripper		BS bulk sample	F fine	O orange	limit	VSst very stiff VD very dense
E excavator		R refusal	M medium	Y yellow		H hard
HA hand auger			C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



Test Pit No. **TP 07**
Sheet 1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	19/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model:	Hitachi 57	pit dimensions:	0.6 m long 0.6 m wide
R.L. surface:		Datum:	

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
E				0.0		CLAY: H _p , Pale Brown, TRACE OF F-C GRAVELS, TRACE OF COBBLES	Wp	VS	>600	FILL (CLAY LINER)
				0.5					>600	
				1.0		TP07 TERMINATED @ 0.7m TARGET DEPTH			>600	

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732938
N 6117657

method	support	notes samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure X existing excavation BH backhoe bucket B bulldozer blade R ripper E excavator HA hand auger	T timbering N nil penetration 1 2 3 no resistance ranging to refusal	U50 undisturbed sample 50mm diameter D disturbed sample V vane shear (kPa) Bs bulk sample E environmental sample R refusal	LP low plasticity MP medium plasticity HP high plasticity LL liquid limit F fine M medium C coarse	R red B brown G grey Bl black O orange Y yellow W white Gr green Bu blue P pale D dark	D dry M moist W wet Wp plastic limit	VS very soft VL very loose S soft L loose F firm MD med. dense St stiff D dense VSt very stiff VD very dense H hard Fb friable Issue: 29/10/2015



Field Log - Excavation



Test Pit No. **TP 08**

Sheet 1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	19/11/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	


equipment type & model: **Hitachi 5+** pit dimensions: **0.6 m long 0.6 m wide**

R.L. surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
E				0		CLAY, HP, PALE BROWN	Wp	Vst/H	7600	FILL
				0.5			Wp		350	CLAY LINER
				1.0		TP08 TERMINATED @ 0.7m TARGET DEPTH			200	
				1.5					200	
				2.0						
				2.5						
				3.0						


☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732939
N 6117688

method	support	notes samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red Gr green	D dry	VS very soft VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown Bu blue	M moist	S soft L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey P pale	W wet	F firm MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black D dark	Wp plastic limit	St stiff D dense
R ripper		Bs bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard
HA hand auger		R refusal	C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



Test Pit No. **TP 09**
Sheet 1 of 1

Client **Lipman Constructions** Job No. **3002464**
Principal _____ Date **19/1/16**
Project **Woodlawn** Logged by **RB**
Test Pit Location **Clay Liner** Checked by _____


equipment type & model: **Hitachi 5 Tonne** pit dimensions: **0.6** m long **0.6** m wide

R.L. surface: _____ Datum: _____

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
1	2	3						100 200 300 400	
E			0		CLAY: HP, PALE BROWN, TRACE OF F-C GRAVEL	Wp	VS	>600	FILL (CLAY LINER)
			0.5					600	
			1.0		TP09 TERMINATED @ 0.7m TARGET DEPTH			300	
			1.5						
			2						
			2.5						
			3						

☒ groundwater not observed ☐ groundwater inflow at: _____ m ☐ standing water level _____ m time: _____ date: _____

Sketch



E 0732954
N 6117712

method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50	undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation			50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket			disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade			vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper			bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator			environmental sample	M medium	Y yellow		H hard
HA hand auger			refusal	C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



Test Pit No. **TP 10**
Sheet 1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	19/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: **Hitachi 5+** pit dimensions: **0.6** m long **0.6** m wide

R.L. surface: Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
E			0		CLAY: HP, Pale Brown, trace of f-c gravel	Kwp	H	>600	Fill (CLAY LINER)
			0.5					>600	
			1.0		TP10 TERMINATED @ 0.7m				
			1.5		TARGET DEPTH				
			2.0						
			2.5						
			3.0						

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



method N natural exposure X existing excavation BH backhoe bucket B bulldozer blade R ripper E excavator HA hand auger	support T timbering N nil penetration 1 2 3 	notes samples, tests U50 undisturbed sample 50mm diameter D disturbed sample V vane shear (kPa) Bs bulk sample E environmental sample R refusal	plasticity/grainsize LP low plasticity MP medium plasticity HP high plasticity LL liquid limit F fine M medium C coarse	colour R red B brown G grey Bl black O orange Y yellow W white Gr green Bu blue P pale D dark	moisture D dry M moist W wet Wp plastic limit	consistency/density index VS very soft S soft F firm St stiff VSt very stiff H hard Fb friable VL very loose L loose MD med. dense D dense VD very dense Issue: 29/10/2015
--	--	---	---	---	--	--



Field Log - Excavation



Test Pit No. **TP 11**
Sheet 1 of 1

Client **Lipman Constructions** Job No. **3002464**
Principal **Woodlawn** Date **19/1/16**
Project **Clay Liner** Logged by **RB**
Test Pit Location **Clay Liner** Checked by


equipment type & model: **Hitachi Stone** pit dimensions: **0.6 m long 0.6 m wide**

R.L. surface: Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
1	2	3						100 200 300 400	
E			0		CLAY: Hp. trace of f-c gravel	cup H		2600	FILL
			0.5			Wp	VS	450	(CLAY Liner)
			1.0		TP11 TERMINATED @ 0.6m			450	
			1.5		TARGET DEPTH				
			2.0						
			2.5						
			3.0						

☐ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732919
N 6117714

method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50	undisturbed sample 50mm diameter	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation			disturbed sample	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket			vane shear (kPa)	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade			bulk sample	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper			environmental sample	F fine	O orange		VSt very stiff VD very dense
E excavator			refusal	M medium	Y yellow		H hard
HA hand auger				C coarse	W white		Fb friable

Issue: 29/10/2015



Field Log - Excavation



Test Pit No.

TP 12

Sheet

1 of 1

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **19 /1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by

equipment type & model: **Hitachi 5t**

pit dimensions: **0.6 m long 0.6 m wide**


R.L surface:

Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E				0	CH	CLAY: Hp, Pale Brown	>Wp	ST	200	FILL (CLAY LINER)
				0.5					200	
				1.0		0.6m			200	
				1.5		TP12 - TERMINATED @ 0.6m				
				2		Below ground level				
				2.5						
				3						

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



E 0732906
N 6117686

method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft	VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft	L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm	MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff	D dense
R ripper		bulk sample	F fine	O orange		VSt very stiff	VD very dense
E excavator		environmental sample	M medium	Y yellow		H hard	
HA hand auger		refusal	C coarse	W white		Fb friable	



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 13

Sheet

1 of 1

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **15/1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by

equipment type & model: **HITACHI 2 TONN** pit dimensions: **1.5** m long **0.3** m wide

R.L surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
				0	CH	CLAY: Hp, Pale Brown, TRACE OF F.C SAND, TRACE OF F.C GRAVELS, TRACE OF COBBLES UP TO 200mm	46	VS		FILL (CLAY LINER)
				0.5						
				1.0		TP13 TERMINATED @ 0.65m in Liner on steady progress				

☐ groundwater not observed

☐ groundwater inflow at:

m

☐ standing water level

m time:

date:

Sketch

S 35° 3' 22.60
E 149° 33' 14.43




method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	Gr green	D dry	VS very soft VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	Bu blue	M moist	S soft L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	P pale	W wet	F firm MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	D dark	Wp plastic limit	St stiff D dense
R ripper		bulk sample	F fine	O orange			VSt very stiff VD very dense
E excavator		environmental sample	M medium	Y yellow			H hard
HA hand auger		refusal	C coarse	W white			Fb friable

123

no resistance ranging to refusal

Issue: 29/10/2015



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 12

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: **Hitachi 3 tonne** pit dimensions: **1** m long **0.3** m wide


R.L surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
				0	CH	CLAY: Hb, Pale brown, Trace of f-c sand + gravels, trace of cobbles UP40 100mm	Wp	H		(CLAY LINER) Fill
				0.5						
				1.0		TP14 terminated (C)				

☐ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch

S 35' 3" 22.77
E 149' 33" 13.79



method N natural exposure X existing excavation BH backhoe bucket B bulldozer blade R ripper E excavator HA hand auger	support T timbering N nil penetration 1 2 3 	notes samples, tests U50 undisturbed sample 50mm diameter disturbed sample vane shear (kPa) Bs bulk sample E environmental sample R refusal	plasticity/grainsize LP low plasticity MP medium plasticity HP high plasticity LL liquid limit F fine M medium C coarse	colour R red B brown G grey Bl black O orange Y yellow W white Gr green Bu blue P pale D dark	moisture D dry M moist W wet Wp plastic limit	consistency/density index VS very soft S soft F firm St stiff VSt very stiff H hard Fb friable VL very loose L loose MD med. dense D dense VD very dense Issue: 29/10/2015
--	--	---	---	---	--	--



Field Log - Excavation



Test Pit No. **TP 15**
Sheet 1 of 1

Client **Lipman Constructions** Job No. **3002464**
Principal Date **15/11/16**
Project **Woodlawn** Logged by **RB**
Test Pit Location **Clay Liner** Checked by

equipment type & model: **Hitachi 3 Tonne** pit dimensions: **1** m long **0.3** m wide

R.L. surface: Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
E			0		CLAY: Hp. Pale brown to brown, TRACE OF F-C SAND, F-C GRAVEL.	Wp/H			(CLAY LINER) FILL
			0.5						
			0.62		TP15 terminated @ 0.62m in CLAY LINER				

☐ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch

S 35' 3" 23.47
E 149' 33" 12.60



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	50mm diameter	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation		D disturbed sample	vane shear (kPa)	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket		V bulk sample	environmental sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade		E refusal		LL liquid limit	Bl black	Wp plastic	St stiff D dense
R ripper				F fine	O orange	limit	VSt very stiff VD very dense
E excavator				M medium	Y yellow		H hard
HA hand auger				C coarse	W white		Fb friable

Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 16

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/11/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: Hitachi 3 tonne pit dimensions: 1.5 m long 0.3 m wide


R.L surface: Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
E			0	CH	CLAY: HP, BROWN, WITH TRACE OF F-C SAND, F-C GRAVELY COBBLES <20mm	Wp H			FILL (CLAY LINER)
			0.5						
			1.0		TP16 TERMINATED @ 0.7m IN CLAY LINER				

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch

S 35' 3" 24.70
E 149' 33" 11.47



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering	N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft
X existing excavation			50mm diameter	MP medium plasticity	B brown	M moist	S soft
BH backhoe bucket			disturbed sample	HP high plasticity	G grey	F firm	F firm
B bulldozer blade			vane shear (kPa)	LL liquid limit	Bl black	St stiff	St stiff
R ripper			bulk sample	F fine	O orange	VS very stiff	VS very stiff
E excavator			environmental sample	M medium	Y yellow	H hard	H hard
HA hand auger			refusal	C coarse	W white	Fb friable	Fb friable

Issue: 29/10/2015



Field Log - Excavation



Test Pit No.

TP17

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: Hitachi 3 tone pit dimensions: 1.0 m long 0.3 m wide


R.L surface: Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
1	2	3							
			0		Clay: Hp, pale brown to brown, trace of f-l sand, trace of f-l gravel, some cobbles < 20mm				Fill (Clay liner)
			0.5						
			1.0		TP17 Terminated @ 0.6m in clay liner				


☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch

S 35' 3" 24.57
E 149' 33" 16.41



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50	undisturbed sample 50mm diameter	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation				MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket				HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade				LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper				F fine	O orange		VSt very stiff VD very dense
E excavator				M medium	Y yellow		H hard
HA hand auger				C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 18

Sheet

1 of

Client **Lipman Constructions**

Job No.

3002464

Principal

Date

15 / 11 / 16

Project **Woodlawn**

Logged by

RB

Test Pit Location **Clay Liner**

Checked by

equipment type & model:

Hutchinson

3 Tonne

pit dimensions:

1.0

m long

0.3

m wide

R.L. surface:

Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
				0	CH	clay: Hp, pale brown to brown, Trace of f-c sand, trace of f-c gravel. Trace of cobbles <20mm	Wp +1			(Clay liner) Fall
				0.5						
				1.0		TP18 terminated @ 0.6m on clay liner				

☐ groundwater not observed

☐ groundwater inflow at:

m

☐ standing water level

m

time:


date:

Sketch

S 35' 3" 21.85
E 149' 33" 12.90

Clay
liner

method	support	notes samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper		Bs bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard
HA hand auger		R refusal	C coarse	W white		Fb friable



issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 19

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	


equipment type & model: **Hitachi 3 tonne** pit dimensions: **6.0** m long **0.3** m wide

R.L surface: Datum:

method	penet	support	notes	depth	USC	material	moisture	consist.	PP	structure and
1 2 3			samples, tests, etc	(m)		soil name, plasticity or particle characteristics, colour secondary components & minor components			kPa	additional observations
				0		Clay. Hp. Brown, Trace of f.c				
				0.5		Sand, trace of f.c gravel				
				1.0		TP 19 Terminated @				
						in clay liner				

☐ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	50mm diameter	LP low plasticity	R red	D dry	VS very soft
X existing excavation		D 50mm diameter	disturbed sample	MP medium plasticity	B brown	M moist	VL very loose
BH backhoe bucket		V vane shear (kPa)	liquid limit	HP high plasticity	G grey	W wet	S soft
B bulldozer blade		E bulk sample	refusal	LL liquid limit	Bl black	Wp plastic limit	F firm
R ripper		E environmental sample		F fine	O orange		St stiff
E excavator		R refusal		M medium	Y yellow		VSt very stiff
HA hand auger				C coarse	W white		H hard
							Fb friable

Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 20

Sheet

1 of 1

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **15/1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by

equipment type & model: **Hitachi 3 tonne**

pit dimensions: **1.5** m long **0.3** m wide

R.L surface:

Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
				0		CH clay: Hp, pale brown, trace of f-c sand + gravel, trace of cobbles <200mm	wp 14			Fill (Clay Liner)
				0.5						
				1.0		TP20 terminated @ 0.7m in clay liner				

☐ groundwater not observed

☐ groundwater inflow at: m

☐ standing water level m


time:

date:

Sketch

S 35' 3" 22.24

E 149' 33" 11.23



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft	VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft	L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm	MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	P pale	St stiff	D dense
R ripper		Bs bulk sample	F fine	O orange	Wp plastic limit	VSt very stiff	VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard	
HA hand auger		R refusal	C coarse	W white		Fb friable	

Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 21

Sheet

1 of

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: **Hitachi 3 tonne** pit dimensions: **1.2** m long **0.3** m wide


R.L surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E				0	CH	clay: bp, brown, trace of f-c sand + gravel, trace of cobbles L 200m	Wp H			Fill (Clay liner)
				0.5						
				1.0		TP21 terminated @ 0.6m on steady progress in clay liner				
						Note: xw/Hw rock noted @ 0.61m, just correct thickness.				

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch

S 35' 3" 23.40
E 149' 33" 10.35



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	50mm diameter	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation		disturbed sample	vane shear (kPa)	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket		bulk sample		HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade		environmental sample		LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper		refusal		F fine	O orange		VSt very stiff VD very dense
E excavator				M medium	Y yellow		H hard
HA hand auger				C coarse	W white		Fb friable

Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 22

Sheet

1 of 1

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **15/1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by

equipment type & model: **Hatch 3 tonne** pit dimensions: **1.5 m long 0.3 m wide**

R.L. surface:


Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E				0		CH clay: Hp! Brown. Trace of f-c gravel, trace of f-c sand trace of cobbles <200mm	2WD	H		FILL (clay liner)
				0.5						
				1.0		TP22 terminated @ 0.6m in clay liner				


☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch

S 35' 3" 22.84
E 149' 33" 9.54



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50	undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation			50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket			disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade			vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper			bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator			environmental sample	M medium	Y yellow		H hard
HA hand auger			refusal	C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 23

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/11/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: Hitachi 3T pit dimensions: 1.5 m long 0.3 m wide

R.L surface: Datum:


method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
1	2	3						100 200 300 400	
E			0	CH	Clay: Hp. Brown, trace of f-c sand, trace of f-c gravels, trace of cobbles.	wp H			FLL (clay liner)
			0.5						
			1.0		TP23 Terminated @ 0.7m in clay liner				

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:


Sketch

S 35' 3" 21.97

E 149' 33" 10.38



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft	VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft	L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm	MD med. dense
B bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff	D dense
R ripper		Bs bulk sample	F fine	O orange		VSt very stiff	VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard	
HA hand auger		R refusal	C coarse	W white		Fb friable	



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 24

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: Hitachi 3 tonne pit dimensions: 1.5 m long 0.3 m wide

R.L. surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E				0	CH	clay: H _p , Brown, trace of f-c gravel + sand. trace of cobbles L200m	Wp	H		Fill (CLAY LINER)
				0.5						
				1.0		TP24 terminated @ 0.65m in clay liner				
						Note: xw/HW Material encountered @ 0.65m				

☒ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:

Sketch


S 35' 3" 21.07
E 149' 33" 10.55

clay liner

0.65m

xw/HW Material

method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft	VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft	L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm	MD med. dense
R bulldozer blade		vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff	D dense
R ripper		Bs bulk sample	F fine	O orange		VSt very stiff	VD very dense
E excavator		E environmental sample	M medium	Y yellow		H hard	
HA hand auger		R refusal	C coarse	W white		Fb friable	



Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 25

Sheet

1 of 1

Client **Lipman Constructions**

Job No. **3002464**

Principal

Date **15/1/16**

Project **Woodlawn**

Logged by **RB**

Test Pit Location **Clay Liner**

Checked by

equipment type & model: **Hydachi 3 tone**

pit dimensions: **1.5** m long **0.3** m wide

R.L surface:

Datum:

method	penet- support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa	structure and additional observations
1	2	3						100 200 300 400	
E			0	CH	Clay: Hp, brown, trace of f.c sand + gravel, trace of cobbles L200m	KwpH			Fill (Clay liner)
			0.5			Shp			
			1.0		TP25 terminated @ 0.65m in clay liner				

☒ groundwater not observed

☐ groundwater inflow at:

m

☐ standing water level

m

time:

date:

Sketch

S 35' 5" 20.89

E 149' 33" 9.52

clay
liner

0.65m

xw/HW

Natural

method	support	notes samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	LP low plasticity	R red	D dry	VS very soft VL very loose
X existing excavation		50mm diameter	MP medium plasticity	B brown	M moist	S soft L loose
BH backhoe bucket		disturbed sample	HP high plasticity	G grey	W wet	F firm MD med. dense
B bulldozer blade		V vane shear (kPa)	LL liquid limit	Bl black	Wp plastic limit	St stiff D dense
R ripper		F bulk sample	F fine	O orange		VSt very stiff VD very dense
E excavator		M environmental sample	M medium	Y yellow		H hard
HA hand auger		R refusal	C coarse	W white		Fb friable

1 2 3 no resistance
ranging to
refusal

Issue: 29/10/2015



Field Log - Excavation



SMEC

Test Pit No.

TP 26

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: *H. Jachi 3 tonne* pit dimensions: *1.5* m long *0.3* m wide

R.L. surface: Datum:


method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E				0	CH	clay: hpf, brown, trace of f-c sand + gravel, trace of cobbles < 20mm	cup H			Free (clay liner)
				0.5						
				1.0		TP26 terminated @ in clay liner				

☐ groundwater not observed ☐ groundwater inflow at: m ☐ standing water level m time: date:


Sketch

S 35' 3" 21.12

E 149' 33" 9.28



method	support	notes	samples, tests	plasticity/grain size	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	50mm diameter	LP low plasticity	R red Gr green	D dry	VS very soft VL very loose
X existing excavation		D disturbed sample	vane shear (kPa)	MP medium plasticity	B brown Bu blue	M moist	S soft L loose
BH backhoe bucket		V bulk sample		HP high plasticity	G grey P pale	W wet	F firm MD med. dense
B bulldozer blade		E environmental sample		LL liquid limit	Bl black D dark	Wp plastic limit	St stiff D dense
R ripper		R refusal		F fine	O orange		VSt very stiff VD very dense
E excavator				M medium	Y yellow		H hard
HA hand auger				C coarse	W white		Fb friable



Issue: 29/10/2015



Field Log - Excavation



Test Pit No.

TP 27

Sheet

1 of 1

Client	Lipman Constructions	Job No.	3002464
Principal		Date	15/1/16
Project	Woodlawn	Logged by	RB
Test Pit Location	Clay Liner	Checked by	

equipment type & model: *Open pipe trench* pit dimensions: *20m* m long *1m* m wide

R.L. surface: Datum:

method	penet- 1 2 3	support	notes samples, tests, etc	depth (m)	USC	material soil name, plasticity or particle characteristics, colour secondary components & minor components	moisture	consist.	PP kPa 100 200 300 400	structure and additional observations
E	N			0	CH	clay: Hp, brown, trace of f-c sand + gravel, trace of cobbles <200mm	<wp	H		Fill (clay liner)
				0.5						
				1.0	CH	Gravelly clay: Hp, pale brown, grains of granite with rock structure, estimated low strength	<wp	H		xw/HW Material
				1.5						

☒ groundwater not observed

☐ groundwater inflow at:

m

☐ standing water level


m time:

date:

Sketch

S 35' 3" 21.97

E 149' 33" 8.62



method	support	notes	samples, tests	plasticity/grainsize	colour	moisture	consistency/density index
N natural exposure	T timbering N nil	U50 undisturbed sample	50mm diameter	LP low plasticity	R red	D dry	VS very soft
X existing excavation		D 50mm diameter	disturbed sample	MP medium plasticity	B brown	M moist	S soft
BH backhoe bucket		V vane shear (kPa)	bulk sample	HP high plasticity	G grey	W wet	F firm
B bulldozer blade		E environmental sample	refusal	LL liquid limit	Bl black	Wp plastic limit	St stiff
R ripper				F fine	O orange		VSt very stiff
E excavator				M medium	Y yellow		H hard
HA hand auger				C coarse	W white		Fb friable

Issue: 29/10/2015



GENERAL

Information obtained from excavation and drilling investigations is recorded on log sheets. The "Geotechnical Log of Non-core Drillhole" presents data from drilling operations where a core barrel has not been used to recover material and information is based on a combination of regular sampling and insitu testing. The "Geotechnical Log of Excavation" presents data obtained on the subsurface profile from observations of excavations, either natural or man-made.

The heading of the log sheets contains information on client and project identification, hole or pit identification, location and elevation. Details of the drilling contractor, equipment, drilling or excavation dates, and of the personnel responsible for the preparation of log, are given at the bottom of the sheet. The main section of the log contains information on drilling or excavation methods and conditions, material substance description, details of insitu tests and additional observations, presented as a series of columns plotted with reference to length in metres below the ground surface. The "Geotechnical Log of Excavation" contains a squared section for a scaled, graphical presentation of the typical excavation profile.

As far as is practicable the data contained on the log sheets is factual. Some interpretation is inevitable in the assessment of conditions between samples and of the origin of the materials. Material description and classification is generally based on Geotechnical Site Investigation Code AS1726-1993.

DRILLING

Drilling & Casing

HA	Hand auger
AS	Auger screwing
ADV	Auger drilling with V bit
ADT	Auger drilling with TC bit
WB	Wash-bore drilling
RR	Rock Roller
NQ	NQ core barrel (42mm diameter)
NMLC	NMLC core barrel (52mm diameter)
HQ	HQ Core Barrel (62mm diameter)

Sampling

Sections sampled bounded by lines across column.

D	Disturbed sample
B	Bulk disturbed sample
E	Environmental sample
W	Water Sample
SPT	Standard penetration test sample
U50	Undisturbed tube sample (50 mm diameter)

Rate of Drilling / Excavation Penetration

VE	Very Easy
E	Easy
F	Firm
H	Hard
VH	Very Hard
R	Refusal

Water

↗	Groundwater level with date observed
▶	Groundwater inflow at the level marked
◀	Loss of drilling fluid at the level marked

Field Tests

N	Standard Penetration Test result
VS	Vane Shear (kPa)
PP	Pocket Penetrometer (kPa)
P	Pressuremeter
W	Permeability
MC	Field moisture content

Elevation / Depth

Depth is length in metres below the ground surface.
Elevation is vertical height in metres above datum.

MATERIAL

Graphic Log

Material types are indicated by standard symbols based on visual examination, field tests and available laboratory tests.

Classification Symbol

Standard classification symbols are based on the Unified Soil Classification System (USCS), AS1726-1993, Appendix A, Table A1.

Material Description

Materials are described in accordance with AS1726- 1993: Soil Type, Plasticity (cohesive soils) or Particle Characteristics (cohesionless soils), Colour, Secondary and Minor Components. Soils types are described according to their predominate particle/grain size:

Cohesive Soils		Cohesionless Soils	
Silt	0.002 – 0.075 mm	Boulder	>200 mm
Clay	< 0.002 mm	Cobble	63 – 200 mm
		Gravel	2.36 – 63 mm
		Sand	0.075 – 2.36 mm

Plasticity – Cohesive Soils

Description	LL (%)
Low	< 35 %
Medium	35 – 50 %
High	> 50 %

Particle Characteristics – Cohesionless Soils

Sands and gravels can be subdivided by their grain size:

Name	Grading	Particle Size (mm)
Gravel	Fine	2.36 – 6.0
	Medium	6.0 – 20
	Coarse	20 – 63
Sand	Fine	0.075 – 0.20
	Medium	0.20 – 0.6
	Coarse	0.63 – 2.36

Moisture

D	Dry
M	Moist – no free water on remoulding
W	Wet – free water on remoulding

Consistency / Relative Density

Consistency – Cohesive Soils

Symbol	Term	Unconfined Compressive Strength, q_u (kPa)
VS	Very Soft	< 25
S	Soft	25 – 50
F	Firm	50 – 100
St	Stiff	100 – 200
VSt	Very Stiff	200 – 400
H	Hard	> 400
Fr	Friable	

Relative Density – Cohesionless Soils

Symbol	Term	SPT N- Value (Blows/0.3m)	Density
VL	Very Loose	0 – 3	< 15 %
L	Loose	3 – 8	15 – 35 %
MD	Medium Dense	8 – 25	25 – 65 %
D	Dense	25 – 52	65 – 85 %
VD	Very Dense	> 42	> 85 %

Structure

Fissuring and other structural defects are described in accordance with AS1726-1993, Appensix 2.6, using the terminology for rock defects.

Origin

Where practicable, an assessment is provided of probable origin of the soil, e.g. fill, topsoil, alluvium, colluvium, or residual soil.

Our ref: SM/C7755

1 December 2015

A Plus Plumbing
1/1 Pelle Street
Mitchell BC ACT 2911

Attention: Mr Tom Paton

**PROPOSED VEOLIA DEVELOPMENT - WOODLAWN BIOREACTOR, WOODLAWN (TARAGO), NSW
GEOTECHNICAL ASSESSMENT & PERMEABILITY TESTING OF EXCAVATED MATERIAL**

1 Introduction

At the request of A Plus Plumbing, ACT Geotechnical Engineers Pty Ltd conducted a geotechnical assessment and laboratory permeability testing of material that will be excavated as part of the construction of the proposed Veolia Development at Woodlawn, NSW. It is understood that the development will require excavations into virgin natural material, and the spoil from the excavations is proposed to be used on site as a controlled fill in building pads, roads, and the high plasticity (CH) clay soils as a capping/sealing layers in certain areas.

The purpose of the inspection was to assess the material as being suitable as a capping material. Laboratory falling head permeability testing was conducted to confirm that the material meets the EPA requirements of an in-situ co-efficient of permeability of less than 1×10^{-9} m/s.

2 Subsurface Conditions

Two stockpiles were sampled on the site on 16 November 2015, to inspect the soil composition/type and to obtain samples for laboratory testing. The stockpiles found the soils to comprise high plasticity silty clay/clay, with some sand and trace gravels.

3 Material Assessment

Two samples comprising a mix of the residual soils from the on site stockpiles were sampled and tested in a NATA lab for falling head permeability, particle size distribution, and Atterberg limits. The testing showed that the material classifies as being a well-graded CH (cohesive slightly silty clay soil of high plasticity) in accordance with the Unified Soil Classification System (USCS). The testing also obtained coefficients of permeability of 2×10^{-10} m/s and 3×10^{-10} m/s, when compacted to 98% StdMDD, which exceeds the specified co-efficient of permeability of less than 1×10^{-9} m/s. Hydrometer (0.002mm) results of 50% and 70%, and Cation Exchange Capacity results of 23 and 27, for samples 1D and 2D, both exceed the compliance criteria. Therefore, the residual clayey soils are suitable for use as a capping material. The laboratory test certificates are attached.

Any topsoil in the upper 0.1m/0.2m of the general on site profile is silty and should not be used as capping material, while any excavated bedrock would probably be too granular for use as clay capping material.

Should you require any further information regarding this inspection report, please contact our office.

Yours faithfully

ACT Geotechnical Engineers Pty Ltd



Jeremy Murray
Director
Senior Geotechnical Engineer



Results of Moisture Content, Plasticity and Linear Shrinkage Tests

Client:	ACT Geotechnical Engineers Pty Ltd					Project No:	68950.00		
Project:	Woodlawn Bioreactor - C7755					Report No:	M15177001		
Location:	Tarago Collector Road, Tarago, NSW					Report Date:	30-Nov-2015		
						Date Sampled:	-		
						Date of Test:	24-Nov-2015		
						Page:	1 of 1		
Test Location	Depth (m)	Description	Code	W _F %	W _L %	W _P %	PI %	*LS %	
1D	Stockpile	Slightly sandy silty CLAY, some gravel	2,5	16.6	85	22	63	21.0 CR	
2D	Stockpile	Slightly silty CLAY, trace gravel, some sand	2,5	17.0	88	22	66	22.0 CU	

Legend:

W_F Field Moisture Content
W_L Liquid limit
W_P Plastic limit
PI Plasticity index
LS Linear shrinkage from liquid limit condition (Mould length 254mm)

Test Methods:

Moisture Content: AS 1289 2.1.1
Liquid Limit: AS 1289 3.1.2
Plastic Limit: AS 1289 3.2.1
Plasticity Index: AS 1289 3.3.1
Linear Shrinkage: AS 1289 3.4.1

Code:

Sample history for plasticity tests

1. Air dried
2. Low temperature (<50°C) oven dried
3. Oven (105°C) dried
4. Unknown

Method of preparation for plasticity tests

5. Dry sieved
6. Wet sieved
7. Natural

*Specify if sample crumbled CR or curled CU

Sampling Methods: Sampled by Client

Remarks:



NATA Accredited Laboratory Number: 828



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025


Tested: SR
Checked: AG

Anveendra Gounder
Laboratory Manager

Results of Particle Size Distribution (Hydrometer)

Client :	ACT Geotechnical Engineers Pty Ltd	Project No. :	68950.00
Project :	Woodlawn Bioreactor - C7755	Report No. :	M15177002
Location :	Tarago Collector Road, Tarago, NSW	Report Date :	30.11.2015
Test Location:	1D	Date Sampled:	-
Depth / Layer:	Stockpile	Date of Test:	10/11/2015
		Page:	1 of 1

© 2010 DOUGLAS PARTNERS PTY LTD



Description: Slightly sandy silty CLAY, some gravel

Test Method(s): AS 1289.3.6.1, AS1289.3.6.3

Sampling Method(s): Sampled by Client

Remarks: Soil Particle Density Passing 2.36 mm Sieve = 2.62 t/m³

Loss in pretreatment: 0%

Type of Hydrometer: g/l




NATA Accredited Laboratory Number: 828
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Accredited for compliance with ISO/IEC 17025

Tested: AD
Checked: AG

Peter Chan
Associate

Results of Particle Size Distribution (Hydrometer)

Client :	ACT Geotechnical Engineers Pty Ltd	Project No. :	68950.00
Project :	Woodlawn Bioreactor - C7755	Report No. :	M15177003
Location :	Tarago Collector Road, Tarago, NSW	Report Date :	30.11.2015
Test Location:	2D	Date Sampled:	-
Depth / Layer:	Stockpile	Date of Test:	10/11/2015
		Page:	1 of 1



CLAY FRACTION	SILT FRACTION			SAND FRACTION			GRAVEL FRACTION			COBBLES
	Fine	Medium	Coarse	Fine	Medium	Coarse	Fine	Medium	Coarse	
	0.002	0.006	0.02	0.06	0.2	0.6	2.0	6.0	20	60

Description: Slightly silty CLAY, trace gravel, some sand

Test Method(s): AS 1289.3.6.1, AS1289.3.6.3

Sampling Method(s): Sampled by Client

Remarks: Soil Particle Density Passing 2.36 mm Sieve = 2.62 t/m³

Loss in pretreatment: 0%

Type of Hydrometer: g/l



NATA Accredited Laboratory Number: 828
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.
Accredited for compliance with ISO/IEC 17025


Tested: AD
Checked: AG

Peter Chan
Associate



Results of Compaction Test

Client :	ACT Geotechnical Engineers Pty Ltd	Project No. :	68950.00
Project :	Woodlawn Bioreactor - C7755	Report No. :	M15177004
Location :	Tarago Collector Road, Tarago, NSW	Report Date :	11/11/2015
		Date of Test:	10/11/2015
		Page:	1 of 1



Sample Details: Location: 1D

Depth: Stockpile

Particles > 19mm: 0%

Description: Slightly sandy silty CLAY, some gravel

Maximum Dry Density:	1.58 t/m³
Optimum Moisture Content:	22.5 %

Remarks:

Test Methods: AS 1289.2.1.1, AS 1289.5.1.1

Sampling Methods:

Sampled by Client




Douglas Partners
Geotechnics | Environment | Groundwater

Douglas Partners Pty Ltd
ABN 75 053 980 117
www.douglaspartners.com.au
231 Noranby Road
PO Box 5051
South Melbourne VIC 3205
Phone (03) 9673 3500
Fax (03) 9673 3599

Results of Compaction Test

Client :	ACT Geotechnical Engineers Pty Ltd	Project No. :	68950.00
Project :	Woodlawn Bioreactor - C7755	Report No. :	M15177005
Location :	Tarago Collector Road, Tarago, NSW	Report Date :	11/11/2015
		Date of Test:	10/11/2015
		Page:	1 of 1



Sample Details: Location: 2D

Particles > 19mm: 0%

Depth: Stockpile

Description: Slightly silty CLAY, trace gravel, some sand

Maximum Dry Density:	1.55 t/m^3
Optimum Moisture Content:	22.5 %

Remarks:

Test Methods: AS 1289.2.1.1, AS 1289.5.1.1

Sampling Methods: Sampled by Client

FORM R016 REV 8 APRIL 2013



NATA Accredited Laboratory Number: 828
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025

Tested:	AM
Checked:	AG

Arveendra Gounder
Arveendra Gounder
Laboratory Manager



Results of Falling Head Permeability

Client: ACT Geotechnical Engineers Pty Ltd
Project: Woodlawn Bioreactor - C7755

Project No: 68950.00
Report No: M15177006
Report Date: 30-Nov-2015

Location: Tarago Collector Road, Tarago, NSW

Date Sampled: -
Date of Test: 23-Nov-2015
Page: 1 of 1

Sample Location	Depth (m)	Sample Description	Dry Density Before Test	Density Ratio (Standard) (%)	Moisture Content Before Test (%)	Moisture Content After test (%)	Hydraulic Gradient	Surcharge Applied (kg)	Percentage Oversize (%)	Coefficient of Permeability (m/sec)
1D	Stockpile	Slightly sandy silty CLAY	1.55	98	22.4	25.5	Variable	NIL	NIL	3×10^{-10}
2D	Stockpile	Slightly silty CLAY	1.49	98	22.5	24.8	Variable	NIL	NIL	2×10^{-10}

Test Method(s): DP In-House Method

Sampling Method(s): Sampled by Client

Remarks: Intended Compaction Conditions were 98% STD at OMC
Coefficient of permeability corrected to equivalent water temperature 20°C
Saturation achieved in closed system within the test mould



NATA Accredited Laboratory Number: 828

ACCREDITED FOR
TECHNICAL
COMPETENCE
The results of the tests, calibrations and/or measurements included in this document are traceable to Australian national standards. Accredited for compliance with ISO/IEC 17025

Tested: TT
Checked: AG


Anveendra Gounder
Laboratory Manager



12 Ashley Street, Chatswood, NSW 2067
tel: +61 2 9910 6200

email: sydney@envirolab.com.au
envirolab.com.au

Envirolab Services Pty Ltd - Sydney | ABN 37 112 535 645

CERTIFICATE OF ANALYSIS

137226

Client:

Douglas Partners Pty Ltd (Melbourne)
68 Brighton St
Richmond
VIC 3121

Attention: Alex Patterson

Sample log in details:

Your Reference:	68950.00, Woodlawn Bioreactor - C7755		
No. of samples:	2 Soils		
Date samples received / completed instructions received	11/11/15	/	11/11/15

Analysis Details:

Please refer to the following pages for results, methodology summary and quality control data.
Samples were analysed as received from the client. Results relate specifically to the samples as received.
Results are reported on a dry weight basis for solids and on an as received basis for other matrices.

Please refer to the last page of this report for any comments relating to the results.

Report Details:

Date results requested by: / Issue Date:	17/11/15	/	16/11/15
Date of Preliminary Report:	Not issued		

NATA accreditation number 2901. This document shall not be reproduced except in full.

Accredited for compliance with ISO/IEC 17025. **Tests not covered by NATA are denoted with *.**

Results Approved By:


Jacinta Hurst
Laboratory Manager

Envirolab Reference: 137226
Revision No: R 00



CEC Our Reference: Your Reference Type of sample	UNITS ----- -----	137226-1 1D Soil	137226-2 2D Soil
Date prepared	-	13/11/2015	13/11/2015
Date analysed	-	13/11/2015	13/11/2015
Exchangeable Ca	meq/100g	4.3	6.0
Exchangeable K	meq/100g	0.3	0.4
Exchangeable Mg	meq/100g	15	17
Exchangeable Na	meq/100g	3.0	3.7
Cation Exchange Capacity	meq/100g	23	27

Method ID	Methodology Summary
Metals-009	Determination of exchangeable cations and cation exchange capacity in soil based on Rayment and Lyons 2011.

QUALITY CONTROL	UNITS	PQL	METHOD	Blank	Duplicate Sm#	Duplicate results	Spike Sm#	Spike % Recovery
CEC						Base II Duplicate II %RPD		
Date prepared	-			13/11/2015	[NT]	[NT]	LCS-1	13/11/2015
Date analysed	-			13/11/2015	[NT]	[NT]	LCS-1	13/11/2015
Exchangeable Ca	meq/100 g	0.1	Metals-009	<0.1	[NT]	[NT]	LCS-1	107%
Exchangeable K	meq/100 g	0.1	Metals-009	<0.1	[NT]	[NT]	LCS-1	107%
Exchangeable Mg	meq/100 g	0.1	Metals-009	<0.1	[NT]	[NT]	LCS-1	104%
Exchangeable Na	meq/100 g	0.1	Metals-009	<0.1	[NT]	[NT]	LCS-1	91%
Cation Exchange Capacity	meq/100 g	1	Metals-009	[NT]	[NT]	[NT]	[NR]	[NR]

Report Comments:

Asbestos ID was analysed by Approved Identifier:	Not applicable for this job
Asbestos ID was authorised by Approved Signatory:	Not applicable for this job

INS: Insufficient sample for this test	PQL: Practical Quantitation Limit	NT: Not tested
NR: Test not required	RPD: Relative Percent Difference	NA: Test not required
<: Less than	>: Greater than	LCS: Laboratory Control Sample

Quality Control Definitions

Blank: This is the component of the analytical signal which is not derived from the sample but from reagents, glassware etc, can be determined by processing solvents and reagents in exactly the same manner as for samples.

Duplicate: This is the complete duplicate analysis of a sample from the process batch. If possible, the sample selected should be one where the analyte concentration is easily measurable.

Matrix Spike: A portion of the sample is spiked with a known concentration of target analyte. The purpose of the matrix spike is to monitor the performance of the analytical method used and to determine whether matrix interferences exist.

LCS (Laboratory Control Sample): This comprises either a standard reference material or a control matrix (such as a blank sand or water) fortified with analytes representative of the analyte class. It is simply a check sample.

Surrogate Spike: Surrogates are known additions to each sample, blank, matrix spike and LCS in a batch, of compounds which are similar to the analyte of interest, however are not expected to be found in real samples.

Laboratory Acceptance Criteria

Duplicate sample and matrix spike recoveries may not be reported on smaller jobs, however, were analysed at a frequency to meet or exceed NEPM requirements. All samples are tested in batches of 20. The duplicate sample RPD and matrix spike recoveries for the batch were within the laboratory acceptance criteria.

Filters, swabs, wipes, tubes and badges will not have duplicate data as the whole sample is generally extracted during sample extraction.

Spikes for Physical and Aggregate Tests are not applicable.

For VOCs in water samples, three vials are required for duplicate or spike analysis.

Duplicates: <5xPQL - any RPD is acceptable; >5xPQL - 0-50% RPD is acceptable.


Matrix Spikes, LCS and Surrogate recoveries: Generally 70-130% for inorganics/metals; 60-140% for organics (+/-50% surrogates) and 10-140% for labile SVOCs (including labile surrogates), ultra trace organics and speciated phenols is acceptable.

In circumstances where no duplicate and/or sample spike has been reported at 1 in 10 and/or 1 in 20 samples respectively, the sample volume submitted was insufficient in order to satisfy laboratory QA/QC protocols.

When samples are received where certain analytes are outside of recommended technical holding times (THTs), the analysis has proceeded. Where analytes are on the verge of breaching THTs, every effort will be made to analyse within the THT or as soon as practicable.

Where sampling dates are not provided, Envirolab are not in a position to comment on the validity of the analysis where recommended technical holding times may have been breached.




Appendix D1.4 Effluent Disposal Package Sewage Irrigation System



ISSUED FOR CONSTRUCTION CERTIFICATE

- NOTES:
1. SEPTIC TANKS MANUFACTURED & TESTED IN ACCORDANCE WITH AS/NZ 1546.1:2008
 2. DISCHARGE PUMP CAPACITY: 200L/min
 3. GROWTH MEDIA TOTAL SURFACE AREA: 160m²
 4. 1200mm HIGH CONCRETE RISER SHAFT ADDED PENDING CONFIRMATION OF FINAL SEWER LINE DEPTH

REV	DESCRIPTION	BY/DATE	CHECKED	VERIFIED
3	FOR CONSTRUCTION CERTIFICATE	06/01/15	D. MURPHY	V. NAIK
2	70% DESIGN ISSUE	05/12/14	D. MURPHY	V. NAIK
1	MINOR REVISION	24/11/14	D. MURPHY	V. NAIK
0	25% DESIGN ISSUE	08/09/14	D. MURPHY	V. NAIK




10 Orangrove Avenue, Unanderra. NSW. 2526.
Phone: (02) 4271 0500 Fax: (02) 4271 2579

VEOLIA/LIPMAN




WOODLAWN MBT FACILITY
EFFLUENT DISPOSAL
PACKAGE SEWAGE
TREATMENT PLANT
PLAN, SECTION & DETAILS

DATE 08/09/14	DRAWN D. MURPHY	DRAWING PRODUCED BY:- Downer Phone (02) 4271 0500 FILE NAME: DE15416_HS1000.dwg	SHEET No. 1 OF 1
CHECKED D. MURPHY	RESP. ENGINEER V. NAIK		REV No. 3

DE15416_HS1000



REV	DESCRIPTION	BY/DATE	CHECKED	VERIFIED
3	FOR CONSTRUCTION CERTIFICATE	06/01/15	D. MURPHY	V. NAIK
2	70% DESIGN ISSUE	05/12/14	D. MURPHY	V. NAIK
1	DISPOSAL REVISED TO SUB-SURFACE	24/11/14	D. MURPHY	V. NAIK
0	25% DESIGN ISSUE	08/09/14	D. MURPHY	V. NAIK



10 Orangegrove Avenue, Unanderra. NSW. 2526.
Phone: (02) 4271 0500 Fax: (02) 4271 2579

VEOLIA/LIPMAN

WOODLAWN MBT FACILITY
EFFLUENT DISPOSAL
IRRIGATION SYSTEM
PLAN, SECTION & DETAILS

DATE 08/09/14	DRAWN D. MURPHY	DRAWING PRODUCED BY:- Downer Phone (02) 4271 0500 FILE NAME: DE15416_HS1001.dwg	SHEET No. 1 OF 1
CHECKED D. MURPHY	RESP. ENGINEER V. NAIK		REV No. 3

DE15416_HS1001

Appendix D1.5 Woodlawn Bioreactor Monitoring Locations

MGA



Liability limited by a scheme approved under Professional Standards Legislation.



COPYRIGHT: Concepts and information contained within these drawings and related documents are the copyright of LandTeam Australia Pty Ltd. Unauthorised copying of part or whole of the document(s) is a breach of this copyright.

ISSUE	AMENDMENT	DRAWN	DATE
A	DRWG 16800-220 ISSUE E WITH MBT SITE SHOWN	MK	12/01/2017

LandTeam Australia Pty Ltd
ABN 55 355 263 592
Goulburn Office
36 Montague Street
Postal: PO Box 1040
GOULBURN NSW 2580
p: (02) 4821 1033
f: (02) 4821 7238
e: goulburn@landteam.com.au
www.landteam.com.au



A1 SHEET	VEOLIA ENVIRONMENTAL SERVICES	WOODLAWN BIOREACTOR COLLECTOR ROAD, TARAGO
	WOODLAWN BIOREACTOR SITE MONITORING LOCATIONS WITH PROXIMITY TO MBT FACILITY	DESIGNED: N/A DRAWN: MK CHECKED: JK DRAWING No.
DATUM	N/A	CONTOUR INTERVAL
	N/A	DATE
	12/01/2017	
		16800-221